

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-23 00:00 - 2009-02-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	36
Days Ahead/Behind (+/-):	59.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Continued RIH with 7" completion from 1998m to 2306m. Rejected jnts in total 23. Made up ASV and one 7" tubing joint above. Spliced electrical and chemical injection lines below/above ASV and tested same.

Summary of planned activities (24 Hours)

Make up DHSV and connect cl-line and leak test same. Continue RIH with 7" completion to surface. Space out for tubing hanger and make up same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	1784	completion -- completion string	ok	Damaged 2 boxes when braking the joint above. Rejected 2 joints. Total rejected 22 jnts.
01:00	06:00	1998	completion -- completion string	ok	Continued RIH with 7" tubing, from 1784m to 1998m. Running speed 43 m/hour. Tested DHPG every 30 min.
06:00	11:45	2306	completion -- completion string	ok	Continued RIH with 7" tubing, from 1998m to 2306m. Rejected 1 joint. Total rejected 23 jnts. Running speed 53 m/hour. Tested DHPG every 30 min.
11:45	14:30	2306	completion -- completion string	ok	Held tool box talk made up ASV and one 7" tubing joint above.
14:30	21:30	2317	completion -- completion string	ok	Spliced electrical and chemical injection lines below ASV. Flushed through and confirmed lines. Blanked redundant line and secured in clamp.
21:30	22:30	2317	completion -- completion string	ok	Ran ASV through rotary table. Rigged up ASV control line sheave. Connected blue control line above ASV. Secured lines.
22:30	00:00	2317	completion -- completion string	ok	Pressure tested ASV to 570bars and spare control line to 345bars for 10 minutes.