

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-24 00:00 - 2009-02-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	37
Days Ahead/Behind (+/-):	59.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Continued RIH with 7" completion to TOL. Spaced out for tubing hanger and made up same. Started feeding control lines through the tubing hanger.

Summary of planned activities (24 Hours)

Complete feeding control lines through the tubing hanger. RIH and land tubing hanger. Set production packer and FLX-packer. Start testing of completion string.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	2317	completion -- completion string	ok	Connected electrical and chemical injection line from above ASV to reel. Pressure tested connection to 690bars / 10 minutes. Adjusted ASV control line pressure to 420bars keeping the ASV valve open. Parallel activity: Laid out 56 joints of 7" 29# 13%CrS110 on aft SB bay and measured. Started rigging up the flow line for F-15A at the WH.
02:00	04:30	2317	completion -- completion string	ok	Performed gauge electrical test. Challenge to get a proper test due to rain and wind. Parallel activity: Continued rigging up the flow line for F-15A at the WH. And laid out remaining joints of 7" 29# 13%CrS110 on aft SB bay and measured.
04:30	06:00	2317	completion -- completion string	ok	Performed electrical splice pressure test 690bars 15 min. RIH and set in slips.
06:00	10:00	2346	completion -- completion string	ok	Picked up and made up DHSV and connected C/L-line and leak tested same to 570 bars 10min. Inspected lines on ASV.
10:00	22:15	2804	completion -- completion string	ok	Held tool box talk and continued RIH with 7" tubing from 2346m to 2804m. Washed pin and box, inspected threads. Greased up pin/box prior to make up. Laid out 3 joints and changed 2 collars Total rejected 26 joints. Running speed 38m/hour. Tested DHPG every 30 min.
22:15	23:00	2804	completion -- completion string	ok	Picked up and made up space out string to TDS.
23:00	00:00	2817.1	completion -- completion string	ok	Verified line up applying 5 bars behind closed IBOP. Opened IBOP broke circulation 160lpm 5 bars. RIH with string. Stopped circulation as pressure built up to 6 bars. Continued RIH and set down 4 MT on no-go ring at 2817.1m. Applied 3 bars to the tubing to verified seal no returns.