

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-25 00:00 - 2009-02-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	38
Days Ahead/Behind (+/-):	62.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Completed feeding control lines through the tubing hanger. RIH and land tubing hanger. Set production packer, pressure tested tubing to 345 bars 15 min. Inflow tested DHSV.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	2796	completion -- completion string	ok	Marked space out string. POOH with space out string and laid out same. As POOH the control lines got caught under the spider slip and bent. Lost signal to DHPG. Still enough lines to make up tubing hanger without making any splice.
01:30	03:00	2796	completion -- completion string	ok	Held tool box talk and removed Weatherford spider slips. Reconfigured banana sheaves. Installed master bushing. Return sheaves to original state.
03:00	03:15	2796	completion -- completion string	ok	Removed spider slips from rig floor.
03:15	04:00	2776	completion -- completion string	ok	Laid out 6m pup and 12m joint.
04:00	04:30	2794	completion -- completion string	ok	Picked up new 6m pup and made up same.
04:30	05:15	2796	completion -- bop/wellhead equipment	ok	Picked and made up tubing hanger. Secured the control lines with a clamp on upper tubing coupling. Lowered the tubing hanger down to a convenient working height.
05:15	06:00	2796	completion -- bop/wellhead equipment	ok	Cut the control lines 3 m above tubing hanger and started feeding the control lines through the tubing hanger. Checked signal to DHPG ok.
06:00	10:00	2796	completion -- bop/wellhead equipment	ok	Continued feeding the control lines through the tubing hanger. Leak tested all penetrations/fittings simultaneously through the 1/8" test ports, as per Vetco procedure, to 35/345 bars 5/10 minutes.
10:00	11:45	2796	completion -- bop/wellhead equipment	ok	Held tool box talk and installed C-plate, landed of tubing hanger. Laid out tubing hanger handling sub.
11:45	13:30	2796	completion -- bop/wellhead equipment	ok	Held tool box talk and picked/made up tubing hanger running tool to communication collar. Connected ASV, chemical injection and DHSV lines to ports on running tool. Leak tested ASV and DHSV to 560bars 10 minutes.
13:30	14:15	2796	completion -- bop/wellhead equipment	ok	Connected tubing hanger running tool lock/unlock lines to Vetco reel. Repeated test on ASV due to discrepancies.
14:15	16:45	2796	interruption -- repair	ok	Investigated problem. Found indication of communication between the ASV and DHSV chambers in the communication collar and running tool.
16:45	18:00	2796	interruption -- repair	ok	Disconnected control lines from running tool. Laid out primary running tool. Changed out seals on communication collar. Prepared back up running tool.
18:00	20:30	2796	completion -- bop/wellhead equipment	ok	Picked/made up back-up tubing hanger running tool to communication collar. Connected ASV, chemical injection and DHSV lines to ports on running tool. Leak tested ASV and DHSV to 545 bars 10 mins.
20:30	22:45	2817	completion -- bop/wellhead equipment	ok	Removed the 'C' plate. RIH with the tubing hanger. Drained riser prior to land tubing hanger. Landed the tubing hanger no-go shoulder in the Multi Bowl, slacked off weight. Observed no drag stinging into 7" liner. Verified correct tubing hanger land off and tubing hanger seal integrity, leak tested through port #1 and #2 on Multi Bowl to 35 bars/5 min.
22:45	23:15	2817	completion -- bop/wellhead equipment	ok	Made 7" Vam Top x 2" 1502 swedge to landing string and cement line.
23:15	00:00	2817	completion -- bop/wellhead equipment	ok	Locked tubing hanger into WH.