

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-26 00:00 - 2009-02-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	39
Days Ahead/Behind (+/-):	62.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Set FLX packer, pressure tested production packer to 330 bars 15 min. Inflow tested ASV. Nipple down Diverter, slick joint, BOP and riser. Removed communication collar and started feeding control lines through dedicated ports in wellhead.

Summary of planned activities (24 Hours)

Install spacer spool, XMT, flow line.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	2817	completion -- bop/wellhead equipment	ok	Took 15MT overpull.
00:15	00:45	2817	completion -- bop/wellhead equipment	ok	Tested tubing hanger seal at well head 35/345bars , 5/10mins.
00:45	01:15	2817	completion -- test scsssv	ok	Leak tested line/hose against lo-torq valve to 345bar/5min with Halliburton cement pump. Bled down to 10 bars. Applied 545 bars to ASV and DHSV. Opened lo-to rq valve.
01:15	01:45	2817	completion -- test scsssv	ok	Pressured up tubing to 50 bar, checked pressure integrity, prior to setting packer. Held for 5 min. Volume pumped 181 litres. Closed DHSV and bled down pressure to 5 bars and observe red for 10 min. Bled back 50 litres.
01:45	02:00	2817	completion -- test scsssv	ok	Pressured up tubing to 60 bars and equalized over DHSV, 88 litres. Applied 545bars to control lines for DHSV.
02:00	03:30	2817	completion -- test scsssv	ok	Pressured up tubing 100 lpm to 345 bars 863 litres total 951 lifters. Packer set after 15 min. Continued with tubing test of 345 bars to a straight line of 15 min.
03:30	04:00	2817	completion -- test scsssv	ok	Bled down pressure to 280 bars, 190 litres bled back. Closed DHSV and bled down to 210 bars, 45 litres bled back. Performed inflow test of DHSV with 70 bars diff./15min.
04:00	04:30	2817	completion -- test scsssv	ok	Bled down pressure to 10 bars, 98 litres bled back. Performed inflow test of DHSV with 270 bars diff./30min.
04:30	04:45	2817	completion -- test scsssv	ok	Equalised pressure across DHSV, pressure up tubing 280 bar, 170 litres. Opened DHSV.
04:45	05:00	2817	completion -- test scsssv	ok	Bled down pressure in tubing to 100 bars and kept DHSV open. 550 litres bled back.
05:00	05:15	2817	completion -- test scsssv	ok	Held tool box talk prior to set FLX-packer. Increased tubing pressure to 110 bars. Lined for monitoring the THP on the stand pipe manifold. Isolated cement unit and d bled down 10 bars THP verifying line up.
05:15	05:45	2817	completion -- test scsssv	ok	Lined up cement-unit to A-annulus, with hose connected to Multi Bowl, and tested same to 35/345bar for 5/10min against closed outer annulus valve.
05:45	06:00	2817	completion -- test scsssv	ok	Opened annulus valve and started to set FLX-packer.
06:00	07:30	2817	completion -- test scsssv	ok	Continued pressuring up A-annulus in steps accordance with BOT procedure to 330bar 10 min to test the production packer and set the FLX-packer. Pumped 125 0 liters. Maintained 100 bars on tubing during pressure testing and setting of the FLX-packer, 330 bar 15 minutes.
07:30	08:00	2817	completion -- test scsssv	ok	Bled down pressure to 270 bars, 170 litres bled back. Closed ASV and bled down to 200 bars, 70 litres bled back. Performed inflow test of ASV with 70 bars diff./15 min. THP 85 bars.
08:00	08:30	2817	completion -- test scsssv	ok	Bled down pressure to 10 bars, 120 litres bled back. Performed inflow test of ASV with 260 bars diff./30min. THP 77 bars.
08:30	09:00	2817	completion -- test scsssv	ok	Pressured up on ASV control line to 545 bars and isolated control line. Pressured up annulus above ASV from 10 bars to 270 bars, pumped 199 liters, and equalized ASV. Observed pressure drop in control line when equalizing ASV.
09:00	09:45	2817	completion -- test scsssv	ok	Closed the outer A-section valve. Bled pressure down to 5 bars on the cement unit and inflow tested A-annulus valves to 265bars for 30 min.
09:45	10:15	2817	completion -- test scsssv	ok	Equalized pressure against closed outer A-annulus valve, to 270 bars, opened A-annulus valve and bled back 900 liters.
10:15	10:30	2817	completion -- completion string	ok	Held tool box talk prior to rig down surface equipment. Simultaneously bled down pressure in tubing.
10:30	10:45	0	completion -- completion string	ok	Broke off swedge on top of tubing. Cut control lines. Rigged down sheaves.
10:45	11:45	0	completion -- completion string	ok	Disconnected the landing string/THRT from TH by rotating 9 turns clockwise. Pulled out landing string and laid down same.
11:45	12:30	0	completion -- completion string	ok	Rigged down surface completion equipment, tubing tong, control line reels etz.
12:30	13:30	0	interruption -- waiting on weather	ok	Waited on crane due to wind speed above 40 knots.
13:30	14:45	0	completion -- completion string	ok	Removed equipment out from the rig floor.
14:45	17:00	0	completion -- completion string	ok	Picked/made up BPV and centralizer, RIH and set BPV in tubing hanger. POOH with running tool and laid out same.
17:00	17:15	0	drilling -- bop/wellhead equipment	ok	Cleared and cleaned rig floor.
17:15	17:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to nipple down diverter, slick joint and BOP.
17:30	19:00	0	drilling -- bop/wellhead equipment	ok	Rigged up for retrieving divertor and slick joint.
19:00	19:15	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to nipple down diverter & BOP.
19:15	20:00	0	drilling -- bop/wellhead equipment	ok	Pulled diverter and installed master bushings. Stored diverter in set back area.
20:00	20:30	0	drilling -- bop/wellhead equipment	ok	Pulled slick joint and store on rig floor.
20:30	21:00	0	drilling -- bop/wellhead equipment	ok	Removed tension cylinders from BOP.
21:00	23:00	0	drilling -- bop/wellhead equipment	ok	Erected scaffolding at NT2 connector. Meanwhile rigged up dual lift assy for lower riser.
23:00	00:00	0	drilling -- bop/wellhead equipment	ok	Completed rigging up scaffolding. Removed choke hose from BOP.

Casing Liner Tubing

Start Time	
End Time	
Type of Pipe	Casing
Casing Type	
Outside diameter (in)	7
Inside diameter ()	
Weight (lbm/ft)	29
Grade	13 CrS-110
Connection	Vam TOP
Length (m)	2796.5
Top mMD	20.5
Bottom mMD	2817
Description	
Comment	