

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-27 00:00 - 2009-02-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	40
Days Ahead/Behind (+/-):	62.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Installed Spacer spool and XMT. Installed flow line spool, started installation of flow line.

Summary of planned activities (24 Hours)

Complete installation of flow line. Pressure test XMT. Rig up WL riser and BOP's and test same. Complete commission XMT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to move the BOP.
00:15	01:00	0	drilling -- bop/wellhead equipment	ok	Released NT2 connector from lower riser.
01:00	01:45	0	drilling -- bop/wellhead equipment	ok	Moved the BOP from well centre to test stump.
01:45	02:15	0	drilling -- bop/wellhead equipment	ok	Rigged down scaffolding around lower riser.
02:15	02:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to remove lower riser.
02:30	02:45	0	drilling -- bop/wellhead equipment	ok	Installed special tool to PRS and removed outer ring and master bushings.
02:45	03:00	0	drilling -- bop/wellhead equipment	ok	Hook slings into lower riser and took weight of 2MT. Released lower riser connector.
03:00	03:15	0	drilling -- bop/wellhead equipment	ok	Pulled lower riser to surface. Retracted block and installed outer ring and master bushings.
03:15	03:45	0	drilling -- bop/wellhead equipment	ok	Laid out lower riser joint.
03:45	06:00	0	completion -- bop/wellhead equipment	ok	Removed communication collar and unwrapped control lines as required. Started feeding control lines through dedicated ports in wellhead. Meanwhile prepared to install all spool piece.
06:00	07:45	0	completion -- bop/wellhead equipment	ok	Fitted graphoil seals and started feeding control lines through dedicated ports in wellhead. Meanwhile prepared to install Spacer Spool.
07:45	08:00	0	completion -- bop/wellhead equipment	ok	Installed dart by hand in BPV in TH.
08:00	09:30	0	completion -- bop/wellhead equipment	ok	Installed VG137 seal ring on top of Multi Bowl and VG 63 seal ring on top on the Tubing Hanger. Filled void with oil. Lowered the Spacer Spool down from the rig floor. Installed Spacer Spool on Wellhead. Made up the locking dogs and the actuation screws.
09:30	10:30	0	completion -- bop/wellhead equipment	ok	Energized BT seal with plastic according to Vetco procedure, pressured up to 5000 psi, stabilized pressure, bled off to 500 psi.
10:30	12:00	0	completion -- bop/wellhead equipment	ok	Tested the tubing hanger void, grafoil seals and BT seals 35 bars 5 min and 345 bars 15 min. Checked communication to the Well Dynamic DHPG.
12:00	13:00	0	completion -- bop/wellhead equipment	ok	Completed control line termination on WH. Installed chemical injection line, DHSV and ASV control line exit blocks.
13:00	13:45	0	completion -- bop/wellhead equipment	ok	Held tool box talk and rigged up primary and back up lift lines to XMT. Lowered XMT down to Weather deck hatches.
13:45	14:45	0	completion -- bop/wellhead equipment	ok	Removed two hatches and support beam.
14:45	15:30	0	completion -- bop/wellhead equipment	ok	Fine tuned XMT lifting gear. Lowered the XMT and land off on spacer spool.
15:30	16:45	0	completion -- bop/wellhead equipment	ok	Installed Grey lock clamps and torqued up.
16:45	17:00	0	completion -- bop/wellhead equipment	ok	Retrieved lifting gear back to rig floor. Removed XMT lift cap with tugger.
17:00	17:45	0	completion -- bop/wellhead equipment	ok	Installed hatch and support beam.
17:45	19:30	0	completion -- bop/wellhead equipment	ok	Pressure tested BOT control line exit blocks for DHSV and ASV to 570bars 15 min. Parallel activity: Prepared to change calliper brakes on AFT PRS Continued with house keeping.
19:30	22:30	0	completion -- bop/wellhead equipment	ok	Well Dynamics installed DHPG line exit block. Terminated the gauge cable in the well head. Pressure tested the gauge exit block connection to 345 bars 10 min. Riggd up to install flow line spool and flow line at WH. Parallel activity: Continued to prepared to change out calliper brakes on PRS.
22:30	00:00	0	completion -- bop/wellhead equipment	ok	Continued rigging and installation of flow line spool and flow line at WH. Parallel activity: Started changing out calliper brakes on AFT PRS. Pressure tested WL BOP's on stump 345 bars 10 min.