

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-28 00:00 - 2009-03-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	41
Days Ahead/Behind (+/-):	61.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Completed installation of flow line. Pressured test XMT.

Summary of planned activities (24 Hours)

Complete commission XMT. Rig up WL riser and BOP's and test same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	0	completion -- bop/wellhead equipment	ok	Continued rigging and installation of flow line spool and flow line at WH. Parallel activity: Pressure tested WL BOP's on stump 345 bars 10 min. Continued changing out calliper brakes on AFT PRS. Calibrated load/tension sell for 7/16" WL cable.
04:00	06:00	0	completion -- bop/wellhead equipment	ok	Continued installation of flow line at WH. Parallel activity: Continued changing out calliper brakes on AFT PRS. Prepared WL equipment to go in the Moon Pool. Removed the big hatch for the Moon Pool.
06:00	07:00	0	completion -- bop/wellhead equipment	ok	Continued rigging and install flow line spool and flow line at WH. Parallel activity: Continued changing out calliper brakes on AFT PRS
07:00	07:15	0	completion -- bop/wellhead equipment	ok	Continued installation of flow line at WH. Parallel activity: Held TOFS (Time out for safety) with crew in relation to dropped object.
07:15	10:00	0	completion -- bop/wellhead equipment	ok	Supported and stabilized XMT due to installation of flow line. Removed blind hub from flow line. Parallel activity: Spotted wire line BOP's and other equipment in Moon pool.
10:00	13:30	0	completion -- bop/wellhead equipment	ok	Installed flow line hose on to flow line spool. Made up same. Parallel activity: Continued spotting wire line equipment in Moon pool.
13:30	14:30	0	completion -- bop/wellhead equipment	ok	Removed blind hub KVV and connected 5k hose. Lined up to pressure test XMT.
14:30	14:45	0	completion -- bop/wellhead equipment	ok	Held tool box talk/operations meeting.
14:45	15:00	0	completion -- bop/wellhead equipment	ok	Hook up control line remote controlled panel. Flushed through lines from cement unit to XMT.
15:00	15:30	0	completion -- bop/wellhead equipment	ok	Performed line test against KVV. 35/345 bars 5/10 min. Opened KVV and pressure tested the XMT + test of VG63 ring from the inside against dart in BPV 35/345 bars/ 5/10 min.
15:30	16:15	0	completion -- bop/wellhead equipment	ok	Bled off pressure and perform inflow test against swab and PWV 35/220 bars 5/10 min.
16:15	17:15	0	completion -- bop/wellhead equipment	ok	Held tool box talk with production personnel prior to test flow line. Parallel activity: Marked flow line support frame for modification.
17:15	18:45	0	completion -- bop/wellhead equipment	ok	Flushed through XMT to closed drain system. Unable to maintain pressure at 50 bars, continued pumping at 15-33 lpm to maintain pressure. Performed low pressure test 10 minutes. Increased pressure to 115bars maintaining 20-33 lpm 10 min.
18:45	19:00	0	completion -- bop/wellhead equipment	ok	Bled off and closed PWV. Run tugger down to tree and pull tree cap.
19:00	19:15	0	completion -- bop/wellhead equipment	ok	Held TOFS (Time out for safety) with crew in relation to dropped object.
19:15	21:00	0	completion -- bop/wellhead equipment	ok	Held tool box talk and pulled dart and BPV. Installed tree cap.
21:00	21:30	0	completion -- bop/wellhead equipment	ok	Positioned flow line support frame for F15A below F10 hatch. Prepared to lift hatch F10 and removed flow line support frame for modification.
21:30	23:00	0	completion -- bop/wellhead equipment	ok	Held tool box talk and removed F10 hatch and lifted/transferred flow line support frame from WH to heavy tool store for modification. Simultaneously held tool box talk prior to inflow test MMV, HMV and TWV.
23:00	23:30	0	completion -- bop/wellhead equipment	ok	BOT & Vetco instrumentation connected line to XMT. Verified correct line up from cement unit with 10 bars against TWV.
23:30	00:00	0	completion -- bop/wellhead equipment	ok	Lowered Well Dynamic chemical pump down to weather deck.