

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-03-01 00:00 - 2009-03-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	42
Days Ahead/Behind (+/-):	61.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Continued commissioning the XMT. Rigged up WL and leak tested rig up. Installed flow line support frame.

Summary of planned activities (24 Hours)

Complete commission XMT. Make up perforation guns and start RIH same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	0	completion -- bop/ wellhead equipment	ok	Vetco instrumentation installed instrumentation for chemical injection at well head. Connected Well Dynamic chemical pump, flushed lines to chemical inlet at well head.
01:45	03:00	0	completion -- bop/ wellhead equipment	ok	Opened KVV flushed lines through tree cap. Closed Swab valve and open vent valve on flow line. Opened HMV pressured up the well to 220 bars 660 litres. Equalized and opened the DHSV. Closed MMV and bled pressure down to 185 bars - 35 bars LP inflow tested MMV for 10 min. Continued to bleed pressure down to 5 bars - 215 bars HP inflow tested for 10 min. Equalized pressure to 220 bars and opened MMV. Simultaneously pressured up chemical inj. line to 345 bars to test outlet block. Observed pressure. Pressure dropped to 270 bars. Pressured up chemical line to 345 bars and pressure dropped to 270 bars. Check valve in chemical sub set to 50 bars differential. Disk sheared premature to expected setting. Good indication of check valve settings.
03:00	03:30	0	completion -- bop/ wellhead equipment	ok	Closed HMV and bled pressure down to 185 bars - 35 bars LP inflow tested HMV for 10 min. Continued to bleed pressure down to 5 bars - 215 bars HP inflow tested for 10 min. Equalized pressure to 220 bars and open HMV.
03:30	04:00	0	completion -- bop/ wellhead equipment	ok	Closed KVV and bled pressure down to 185 bars - 35 bars LP inflow tested KVV for 10 min. Continued to bleed pressure down to 5 bars - 215 bars HP inflow tested for 10 min. Equalized pressure to 220 bars and open KVV. Bled down well to zero 660 litres back.
04:00	04:15	0	completion -- bop/ wellhead equipment	ok	Close DHSV, HMV and KVV.
04:15	04:30	0	completion -- bop/ wellhead equipment	ok	Held tool box talk prior rig up WL and good communication with Vetco instrumentation.
04:30	05:15	0	workover -- rig up/ down	ok	Installed lower riser to XMT using dual lift arrangement and installed cap.
05:15	05:30	0	workover -- rig up/ down	ok	Held tool box talk prior to making up chiksan manifold at XMT.
05:30	06:00	0	workover -- rig up/ down	ok	Started making up chiksan manifold at XMT.
06:00	07:30	0	completion -- bop/ wellhead equipment	ok	Made up chiksan manifold at XMT and secured same.
07:30	07:45	0	completion -- bop/ wellhead equipment	ok	Lined up from cement unit to XMT. Flushed through to test cap on riser with 100% MEG.
07:45	08:00	0	completion -- bop/ wellhead equipment	ok	Held tool box talk prior to leak test Lo-torq manifold.
08:00	08:15	0	completion -- bop/ wellhead equipment	ok	Connected WL test pump to test cap.
08:15	13:00	0	completion -- bop/ wellhead equipment	ok	Leak tested lo-torq manifold with WL test pump to 30/200 bars 5/10 min. Had to change out 2 Lo-torq valves. Prepared for running riser through RT.
13:00	14:15	0	completion -- bop/ wellhead equipment	ok	Attempted to leak test LTV2. Greased LTV2, no go. Changed out LTV2.
14:15	19:30	0	completion -- bop/ wellhead equipment	ok	Vetco instrumentation continued commissioning XMT. Parallel activity: Held tool box talk prior to rig up WL BOP's. Installed WL BOP's on riser. Dual lift. Picked up and made up riser and lower through RT and made up to BOP's. Dual lift Made up in-situ sub to riser and test cap. Opened SV with 44 turns. Flushed riser to 100% MEG.
19:30	21:30	0	completion -- bop/ wellhead equipment	ok	Leak tested of riser/WL BOP's up to rig floor. 30/200bars 5/10mins. Leak tested LTV2 and CV. 30/200bars 5/10mins.
21:30	00:00	0	completion -- bop/ wellhead equipment	ok	Continued commissioning XMT. Parallel activity: Continued with drop object list for derrick. Lowered flow line support frame down to the well head. Held tool box talk and spotted WL equipment on the rig floor.