

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-03-06 00:00 - 2009-03-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	47
Days Ahead/Behind (+/-):	82.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	3193
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Tested SV. Bullheaded MEG/brine and inflow tested DHSV. Pressure tested KVV and cap. Hooked up permanenet hydraulic controls to XMT. Pressured up on A-annulus and opened ASV. Re-arranged hatches on Weather deck. Handed well over to production.

Summary of planned activities (24 Hours)

n/a

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	17	workover - - wire line	ok	POOH with 4.5" perforating guns on 7/16" EWL from 600 m MD to surface. Powered down logging unit at 215 m MD. Barriered off wellbay. Pulled WL BHA into toolcatcher. Closed SV and verified toolstring above SV. Recorded SIWHP 37,5 bar. Closed HMV. Opened SV partly.
00:45	01:15	17	workover - - rig up/down	ok	Opened KVV and bled down pressure in XMT cross to 5 bar. Inflow tested HMV to 32 bar differential pressure for 10 min. Monitored and recorded pressure in PCR. No pressure increase in XMT cross recorded, pressure stable at 4,6 bar - ok.
01:15	01:45	17	workover - - rig up/down	ok	Hooked up Nitrogen hose to WL riser needle valve. Purged riser with Nitrogen and bled off pressure to closed drain. Bled down pressure in WL riser/lubricatro to zero. Closed SV and TK V.
01:45	02:15	17	workover - - rig up/down	ok	Held toolbox talk for laying out WL BHA and rig down WL equipment. Cleaned drillfloor due to hydraulic fluid spills.
02:15	04:30	0	workover - - rig up/down	ok	Broke quick connector and lifted off WL lubricator. Broke out gun sections using C-plate and chain tongs. Laid out guns and firing head/CCL. Confirmed 100% detonation. Rigged down lubricator and laid down on HTS. Cut WL. Rigged down WL sheaves. Installed lift cap on WL riser and slung up with braided slings (dual lift). Installed elevator around coupling on WL riser (p rimay lift).
04:30	05:00	0	workover - - rig up/down	ok	Broke WL riser quick union on XMT. Lifted riser ~1 m above XMT. Installed treecap.
05:00	06:00	0	workover - - rig up/down	ok	Lined up to pump from cement unit. Pressured up to 30 bar against treecap. Pressure increased 8 bar in 15 min and levelled out at 38,5 bar (assumed SIWHP) - not able to seat HMV at low differential. Pressured up to 200 bar. Observed 0,25 bar/min drop - ok.
06:00	06:15	0	workover - - rig up/down	ok	Bled off pressure to closed drain to 40 bar after test of treecap. Flushed 200 liter MEG from cement unit to closed drain due to potential HCs in cement line, isolated cement unit on LTV2. Bled off pressure to zero to closed drain.
06:15	07:00	0	workover - - rig up/down	ok	Closed MMV. Closed SV. Opened needle valve on treecap. Pressure tested SV to 40/200 bar 5/10 min pumping MEG from cement unit - ok, recorded test in PCR. No visual leaks observed on needle valve. Bled off pressure to zero to closed drain. Closed treecap needle valve.
07:00	07:15	0	workover - - rig up/down	ok	Held toolbox talk / handover meeting for inflow test of DHSV.
07:15	08:00	0	workover - - rig up/down	ok	Flushed lines from pit to cement unit for pumping brine. Lined up to pump down well from cement unit.
08:00	08:15	0	workover - - rig up/down	ok	Equalized across HMV with 40 bar. Opened HMV. Recorded SIWHP 49,2 bar.
08:15	09:45	0	workover - - rig up/down	ok	Bullheaded 3 m3 MEG followed by 6,6 m3 1,03 brine and 1,2 m3 MEG. Pumprate 100 lpm / 45-55 bar. Closed DHSV from local control panel.
09:45	10:30	0	workover - - rig up/down	ok	Bled off pressure above DHSV from 45 bar to 5 bar to closed drain.
10:30	11:15	0	workover - - rig up/down	ok	Inflow tested DSHV to 40 bar differential for 30 min. Recorded test in PCR. Pressure increased from 5,1 bar to 5,8 bar - ok.
11:15	12:00	0	workover - - rig up/down	ok	Equalised across DHSV with 33,5 bar. Closed HMV and bled off pressure above to 5 bar to closed drain.
12:00	12:30	0	workover - - rig up/down	ok	Inflow tested HMV - ok.
12:30	13:00	0	workover - - rig up/down	ok	Open KVV. Equalized across HMV with 35 bar and opened same. Bled off pressure above DHSV to zero to closed drain. Closed HMV and DHSV.
13:00	13:30	0	workover - - rig up/down	ok	Rigged down valve manifold on KVV. Hooked up Seawell test pump to treecap.
13:30	14:00	0	workover - - rig up/down	ok	Pressure tested KVV 30/200 bar 5/10 min with Seawell test pump - ok. Charted test in PCR.
14:00	14:30	0	workover - - rig up/down	ok	Installed cap on KVV. Opened KVV. Pressure tested KVV cap to 30/200 bar 5/10 min -ok. Recorded test in PCR.
14:30	15:15	0	workover - - rig up/down	ok	Unhooked Seawell test pump hose, closed needle valve on treecap. Removed hoses for local control panel. Hooked up permanent hydraulic control hoses to HMV and DHSV exit block. Shifted handle on HMV to quick dump. Cleaned XMT.

15:15	16:15	0	workover - - rig up/do wn	ok	Hooked up line from cement unit to A-annulus. Performed line test - ok. Deisolated permanent hydraulic controls to XMT. Applied opening pressure on ASV line.
16:15	17:15	0	workover - - rig up/do wn	ok	Pumped in A-annulus and equilized ASV with 60 bar. Bled of pressure to zero. Matching pumped and bled back volumes (210 l), i.e. ASV opened.
17:15	17:30	0	workover - - rig up/do wn	ok	Closed A-annulus valves, unhooked cement hose and installed blind flange
17:30	17:45	0	workover - - rig up/do wn	ok	Held toolbox talk for re-arranging hatches on Weather deck.
17:45	18:30	0	workover - - rig up/do wn	ok	Re-arranged hatches on Weather deck. Handed well over to production. **** End of operations ****