

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-11 00:00 - 2013-12-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	32
Days Ahead/Behind (+/-):	17.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

POOH with HPDR joints from 21 meter.
Ran HP production riser from surface to 102 meter.

Summary of planned activities (24 Hours)

Run and land production riser.
Install centralizers and tension system.
Cut and bewel riser tension joint.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	0	completion -- bop/wellhead equipment	ok	POOH with HPDR joints from 21 m. Attached protectors and L/D joints on cantilever.
02:45	03:15	0	completion -- bop/wellhead equipment	ok	Removed lifting sub from Stress Joint /TBC and installed protector. L/O Stress Joint / TBC.
03:15	03:45	0	completion -- bop/wellhead equipment	ok	Cleared rig floor for HPDR fairings. P/U and landed HPPR fairings on rig floor and secured same .
03:45	05:15	0	completion -- bop/wellhead equipment	ok	Installed bolt protection to production TBC and installed lifting subs to HPPR, first 3 joints.
05:15	05:30	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting with crew prior to P/U and run production riser.
05:30	07:00	0	completion -- bop/wellhead equipment	ok	Picked up tieback connector and stress joint, landed same in riser spider. Picked up lower riser pup joint from cantilever.
07:00	07:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting with oncoming crews.
07:15	09:30	11	completion -- bop/wellhead equipment	ok	Inspected seal faces and installed IX-14 ring gasket. Made up bolted flange connection. Pressure tested flange connection to 207 bar through test port, ok. Installed fairings. Lowered riser through rotary and spaced out to test tieback connector.
09:30	10:15	11	completion -- bop/wellhead equipment	ok	Function tested tieback connector.
10:15	12:15	37	completion -- bop/wellhead equipment	ok	Picked up standard riser joint #1 and made up to riser pup joint. Inspected seal faces and installed IX-14 ring gasket. Made up bolted flange connection. Pressure tested flange connection to 207 bar through test port, ok. Installed fairings. Lowered riser and landed same in riser spider.
12:15	14:45	52	completion -- bop/wellhead equipment	ok	Picked up standard riser joint #2 and made up to standard riser joint #1. Inspected seal faces and installed IX-14 ring gasket. Made up bolted flange connection. Pressure tested flange connection to 207 bar through test port, ok. Installed fairings. Lowered riser and landed same in riser spider.
14:45	16:30	66	completion -- bop/wellhead equipment	ok	Picked up standard riser joint #3 and made up to standard riser joint #2. Inspected seal faces and installed IX-14 ring gasket. Made up bolted flange connection. Pressure tested flange connection to 207 bar through test port, ok. Installed fairings. Lowered riser and landed same in riser spider.
16:30	18:45	81	completion -- bop/wellhead equipment	ok	Picked up standard riser joint #4 and made up to standard riser joint #3. Inspected seal faces and installed IX-14 ring gasket. Made up bolted flange connection. Pressure tested flange connection to 207 bar through test port, ok. Installed fairings. Lowered riser and landed same in riser spider.
18:45	20:30	95	completion -- bop/wellhead equipment	ok	Picked up splash zone riser joint and made up to standard riser joint #4. Inspected seal faces and installed IX-14 ring gasket. Made up bolted flange connection. Pressure tested flange connection to 207 bar through test port, ok. Installed fairings. Lowered riser and landed same in riser spider.
20:30	22:45	102	completion -- bop/wellhead equipment	ok	Picked up upper riser pup joint and made up to splash zone riser joint. Inspected seal faces and installed IX-14 ring gasket. Made up bolted flange connection. Pressure tested flange connection to 207 bar through test port, ok. Installed fairings. Lowered riser and landed same in riser spider.
22:45	23:00	102	completion -- bop/wellhead equipment	ok	Performed pre-job meeting with crew prior to pick up tension joint.
23:00	00:00	102	completion -- bop/wellhead equipment	ok	Picked up tension joint and made up to upper riser pup joint. Inspected seal faces and installed IX-14 ring gasket.

Drilling Fluid

Sample Time	20:00
Sample Point	Active pit
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow

Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	