

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-26 00:00 - 2013-12-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	42
Days Ahead/Behind (+/-):	16.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Skidded cantilever from slot F-1 to F-15. Completed well intervention on F-1 B.
Packed and backloaded wireline and intervention equipment.
Performed slip & cut.
Lowered BOP riser joint and M/U same to multibowl.

Summary of planned activities (24 Hours)

Skid BOP to well center, N/U same.
Install slick joint, tensioners and diverter.
Pressure test BOP connector to 20/345 bar for 5/10 min.
Retrieve Safelock plug from 633 m.
P/U and M/U clean out assemblies for 7" liner and 9 5/8" x 10 3/4" casing including Well Commissioner.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
08:30	09:00	0	moving -- skid	ok	Installed walkways and stair after skidding cantilever from F-1 to F-15 slot. *****NOTE: From 00:00-08:30 reported on F-1 B*****
09:00	13:00	0	completion -- other	ok	Cleared rig floor of AWS and SLB equipment from F-1 B well intervention, packed same for backload.
13:00	15:30	0	completion -- other	ok	Performed TBT. Rigged up, slipped and cut drill line. Cleaned and cleared rig floor. Performed brake calibration test. Meanwhile backloaded W/L equipment.
15:30	19:00	0	completion -- bop/wellhead equipment	ok	Errected scaffold access stairwell and handrails in moonpool. Meanwhile installed shackles and chains on balls. P/U BOP riser and landed same in set back. Prepared hatches on F-15 slot. Backloaded cargo. Re-installed flowline covers.
19:00	19:15	0	completion -- bop/wellhead equipment	ok	Performed TBT prior to changing hatches on wellhead module.
19:15	21:00	0	completion -- bop/wellhead equipment	ok	Removed bolts from full hatch, lifted hatch from slot F-15. Installed split hatches and M/U same. Informed production department at 20:00 hrs to shut in wells as per SIMPOPS procedure.
21:00	22:00	0	completion -- bop/wellhead equipment	ok	Waited on production department to confirm wells depressurized. Meanwhile prepared for installation of BOP riser and arranged equipment on pipe deck.
22:00	23:00	0	completion -- bop/wellhead equipment	ok	Received note from production department. Lowered BOP riser joint to multibowl. M/U riser joint.
23:00	23:30	0	completion -- bop/wellhead equipment	ok	Fit split covers on hatch. Performed TBT for building scaffold around BOP riser joint.
23:30	00:00	0	completion -- bop/wellhead equipment	ok	Built scaffold around riser to M/U NT2 connector.

Drilling Fluid

Sample Time	12:00
Sample Point	
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	

Viscometer tests	
Plastic visc. (mPa.s)	38
Yield point (Pa)	12
Filtration tests	
Pm filtrate ()	
Filtrate L.thp ()	
Filtrate H.thp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	