

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-02 00:00 - 2014-01-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	49
Days Ahead/Behind (+/-):	15.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

RIH with 7" tubing from 1445 m. P/U and M/U DHSV at 2268 m. Terminated same. Continued RIH remaining tubing before changing to DP handling equipment.

Summary of planned activities (24 Hours)

P/U TH and terminate lines. Install TH RT. Drop ball for setting packer.
Set Production Packer and test tubing. Leaktest Production Packer and TH. R/U WL.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	1892	completion -- completion string	ok	Continued RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 1445 to 1892 m. M/U cable clamp on every connection. Difficulties to install clamps due to squared cable and changing dies on power tong on regular intervals. Average speed: 6,3 joints/hr
06:00	13:45	2669	completion -- completion string	ok	Continued RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 1892 to 2669 m. M/U cable clamp on every connection. Difficulties to install clamps due to squared cable and changing dies on power tong on regular intervals. Average speed: 8,5 joints/hr
13:45	17:00	2676	completion -- completion string	ok	P/U and M/U DHSV and installed one joint above. Installed hang off sheave and connected control lines. Tested same to 690 bar.
17:00	19:00	2829	completion -- completion string	ok	RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 2676 to 2829 m. M/U cable clamp on every connection. Difficulties to install clamps due to squared cable and changing dies on power tong on regular intervals.
19:00	19:15	2829	completion -- completion string	ok	Performed Toolbox talk with ongoing crew.
19:15	23:45	3146	completion -- completion string	ok	RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 2829 to 3146 m. M/U cable clamp on every connection. Difficulties to install clamps due to squared cable and changing dies on power tong on regular intervals. Average speed: 6 joints/hr
23:45	00:00	3146	completion -- completion string	ok	Held Toolbox Talk.