

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-04 00:00 - 2014-01-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	51
Days Ahead/Behind (+/-):	18.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

P/U and RIH with GS pulling tool on WL. Pulled EVO plug and POOH with same.
 Performed test of Production Packer from below.
 RIH on DP and installed BPV. POOH with setting tool.
 Drained BOP system and removed Diverter, risers and BOP.
 Prepared WH.

Summary of planned activities (24 Hours)

Test XMT. Install spacer spool. Install Flow hose and test same. Commission XMT.
 Rig up for running WL.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	3174	completion -- other	ok	R/U wireline equipment. Started to P/U GS toolstring. Problem with winch brake band occurred.
01:15	01:45	3174	interruption -- other	ok	Trouble shooted WL winch brake band problem.
01:45	02:00	3174	completion -- other	ok	Continued to M/U GS toolstring.
02:00	02:30	3174	completion -- other	ok	Opened DHSV and RIH with GS tool on WL to 264 m. Problems with spooling arm occurred.
02:30	02:45	3174	interruption -- other	ok	Trouble shooted wireline winch spooling arm problem
02:45	04:15	3174	completion -- other	ok	Continued RIH from 264 m to 3162 m
04:15	05:00	3174	completion -- other	ok	Engaged GS pulling tool and released EVO plug. Waited for element to retract.
05:00	06:00	3174	completion -- other	ok	POOH with GS tool/EVO plug on WL at 2200 m.
06:00	07:30	3174	completion -- other	ok	Continued POOH with GS tool/EVO plug on WL from 2200 m to surface.
07:30	08:00	3174	completion -- other	ok	L/D WL tools and EVO plug. Rigged down sheaves.
08:00	08:15	3174	completion -- bop/wellhead equipment	ok	Performed line test to 345 bar for 10 min.
08:15	09:15	3174	completion -- bop/wellhead equipment	ok	Rigged up cement line to string and tested Production Packer from below to 35/345 bar for 5/30 min.
09:15	09:45	3174	completion -- bop/wellhead equipment	ok	Bled off pressure and rigged down cement hose and removed pump-in sub.
09:45	10:15	0	completion -- bop/wellhead equipment	ok	Backed out running tool and pulled landing string and L/D same to deck.
10:15	11:45	0	completion -- bop/wellhead equipment	ok	Rigged down casing equipment and control line equipment. Removed circulation sub from landing stand.
11:45	12:30	0	completion -- other	ok	P/U and M/U BPV and running tool. RIH on DP and sat BPV in Multibowl. POOH with RT on DP. L/D RT.
12:30	12:45	0	completion -- other	ok	Cleaned and cleared rigfloor.
12:45	13:45	0	completion -- bop/wellhead equipment	ok	Drained Diverter, Overshot and BOP of brine.
13:45	14:00	0	completion -- bop/wellhead equipment	ok	Rigged up to pull Diverter to rig floor.
14:00	15:30	0	completion -- bop/wellhead equipment	ok	Removed hatches on rig floor for XMT. Rigged up in Moonpool for removing BOP.
15:30	16:15	0	completion -- bop/wellhead equipment	ok	Pulled Diverter and slick joint to rig floor. Cleaned and placed on setback.
16:15	16:30	0	completion -- bop/wellhead equipment	ok	Disconnected NT-2 connector. Removed tension system.
16:30	17:15	0	completion -- bop/wellhead equipment	ok	Lifted BOP and skidded to Stb side.
17:15	17:45	0	completion -- bop/wellhead equipment	ok	Drained riser spool and unbolted same.
17:45	18:00	0	completion -- bop/wellhead equipment	ok	Removed scaffolding from Moonpool.
18:00	18:45	0	completion -- bop/wellhead equipment	ok	Pulled spool piece to rig floor and Layed out same.
18:45	00:00	0	completion -- bop/wellhead equipment	ok	Assisted at Multibowl with tuggers from rig floor. Removed scaffolding. Prepared WH for installation of spool and XMT. 2 of 3 control lines terminated.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3174		service equ -- other	0	00:00	Problems with WL winch brake and later spooling arm