

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-05 00:00 - 2014-01-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	52
Days Ahead/Behind (+/-):	17.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Prepared WH for installation of spool and XMT.
Lifted down and installed Spool.
Lifted down and installed XMT. Tested seals.
Worked on control lines and instrumentation.
Installed Tree Cap and handed well over to Production.

Summary of planned activities (24 Hours)

Production to finalize termination and calibration of XMT and hand well back to Drilling.
Leaktest XMT valves. Removed Tree Cap
Remove BPV and Dart.
Rig up WL pressure control equipment. M/U WL perforation guns for run #1. RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	0	completion -- bop/wellhead equipment	ok	Prepared WH for installation of spool and XMT.
05:00	05:15	0	completion -- bop/wellhead equipment	ok	Performed Tool Box talk for lift of Spool.
05:15	05:30	0	completion -- bop/wellhead equipment	ok	Removed hatch
05:30	06:00	0	completion -- bop/wellhead equipment	ok	Lifted down Spool
06:00	07:00	0	completion -- bop/wellhead equipment	ok	Continuing lifting down Spool and installed same on WH.
07:00	10:15	0	completion -- bop/wellhead equipment	ok	Tested Spool piece to 35/345 bar for 5/15 min.
10:15	12:30	0	completion -- bop/wellhead equipment	ok	Transferred XMT from moonpool crane to chains and lowered same down onto Spool. M/U same.
12:30	23:00	0	completion -- bop/wellhead equipment	ok	Tested Spool/XMT connection. Worked on control lines connections on WH. Installed elbow on XMT and flowline. Installed half moon. Simulatneously started to prepare for and rig up WL equipment.
23:00	00:00	0	completion -- bop/wellhead equipment	ok	Removed XMT lifing cap and installed Tree cap.
					Well handed over to Production at 24:00 hrs.