

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-06 00:00 - 2014-01-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	53
Days Ahead/Behind (+/-):	19.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Handed well over to Production for XMT commissioning. Received well from Production. Performed inflow tests. Retrieved BPV and dart. Rigged up for WL.

Summary of planned activities (24 Hours)

Finalize WL rigup.
RIH on WL with perforation guns and perforate interval #1. POOH with guns on WL. L/D toolstring.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	interruption -- wait	ok	Well handed over to Production at 00:00 hrs. Meanwhile continued instrumentation work on XMT
00:15	06:00	0	interruption -- wait	ok	Production performing commissioning of XMT. Meanwhile finalized rigup for testing with cement unit and performed maintenance.
06:00	14:45	0	interruption -- wait	ok	Production performing commissioning of XMT. Meanwhile spotted WL BOP in moonpool and brought WL equipment to rig floor. Built riser and lubricator sections for WL.
14:45	15:00	0	completion -- bop/wellhead equipment	ok	Held Tool Box talk with all involved personnel for leak testing XMT.
15:00	16:30	0	completion -- bop/wellhead equipment	ok	Connected AWS test pump hose from WH panel
16:30	17:15	0	completion -- bop/wellhead equipment	ok	Performed line test from cmt unit to KWV, 20/345 bar for 5/15 min.
17:15	18:00	0	completion -- bop/wellhead equipment	ok	Filled XMT with Packer fluid and closed SV. Confirmed line from PWV vented. Tested XMT body to 30/345 bar for 5/15 min against BPV.
18:00	18:30	0	completion -- bop/wellhead equipment	ok	Inflow tested MMV to 250 bar for 15 min.
18:30	19:00	0	completion -- bop/wellhead equipment	ok	Inflow tested HMV to 250 bar for 15 min.
19:00	19:15	0	completion -- bop/wellhead equipment	ok	Held Tool Box meeting
19:15	19:45	0	completion -- bop/wellhead equipment	ok	Opened HMV and closed KWV. Bled off pressure to 10 bar. Inflow tested KWV to 250 bar for 15 min.
19:45	21:15	0	completion -- bop/wellhead equipment	ok	Removed Tree Cap and retrieved Dart and BPV.
21:15	22:00	0	completion -- bop/wellhead equipment	ok	Connected control hoses to XMT.
22:00	22:15	0	completion -- other	ok	Performed Tool Box talk before rigging up.
22:15	22:45	0	completion -- wire line	ok	Installed lower spool onto XMT, removed lifting cap.
22:45	23:30	0	completion -- wire line	ok	Installed lifing cap onto WL BOP. P/U WL BOP and installed on lower spool.
23:30	00:00	0	completion -- wire line	ok	Connected control hoses to WL BOP and function tested same.