

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-15 00:00 - 2014-01-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	62
Days Ahead/Behind (+/-):	19.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

R/D wire line equipment. Installed cap and needle valve on x-mas tree. Inflow tested DHSV, MMV and HMV. R/D chicksan lines and valves. Pressure tested x-mas tree cap to 250 bar. Handed over well to production. Operation completed continued operation on 15/9 F-99. Await decision for F-1 operation.

Summary of planned activities (24 Hours)

Operation completed continued operation on 15/9 F-99. Await decision for F-1 operation.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	completion -- wire line	ok	R/D wire line equipment. B/D lubricator and L/D same on deck.
00:45	01:15	0	completion -- other	ok	Cleaned and cleared drill floor for excess wire line equipment.
01:15	03:00	0	completion -- wire line	ok	R/D wire line equipment. Disconnected top riser and removed wire line BOP.
03:00	03:45	0	completion -- wire line	ok	R/D wire line equipment. Removed spool and riser joint from x-mas tree.
03:45	04:30	0	completion -- wire line	ok	Installed half moon on F-15 and secured same.
04:30	04:45	0	completion -- wire line	ok	Flushed lines with 1 m3 packer fluid
04:45	05:00	0	completion -- other	ok	Installed tree cap and needle valve on xmas tree.
05:00	06:00	0	completion -- test scssv	ok	Started to pressure test x-mas tree, DHSV, MMV and HMV. according to procedure.
06:00	09:45	0	completion -- test scssv	ok	Bullheaded 3 m3 100 % meg, 6,6 m3 packer fluid and 1,2 m3 100 % meg.
09:45	11:30	0	completion -- test scssv	ok	Performed inflow test on DHSV, MMV and HMV.
11:30	12:00	0	completion -- wire line	ok	R/D chicksan lines and valves from x-mas tree.
12:00	13:30	0	completion -- test scssv	ok	Pressure tested x-mas tree cap to 250 bar.
13:30	14:00	0	completion -- wire line	ok	Cleared well head area for excess equipment.
14:00	15:00	0	completion -- other	ok	Prepared and handed over well to production. Await decision for F-1 operation. Operation completed continued operation on 15/9 F-99. Await decision for F-1 operation.

Casing Liner Tubing

Start Time	18:30	18:30
End Time	16:30	16:30
Type of Pipe	Casing	Casing
Casing Type	Production	Production
Outside diameter (in)	10.75	10.75
Inside diameter (in)	9.56	9.56
Weight (lbm/ft)	65.7	65.7
Grade	P-110	P-110
Connection	Vam TOP	Vam TOP
Length (m)	11.71	103.39
Top mMD	21	32.71
Bottom mMD	32.71	136.1
Description	Install 10 3/4" tieback string	Install 10 3/4" tieback string
Comment		