

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-06 00:00 - 2015-08-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Rigged up W/L equipment on pipe deck. Leak tested BOP on stump. Recieved well from production dept. to D&W. Installed lower riser and BOP to XMT.

Summary of planned activities (24 Hours)

Prepare SLB perf. equipment. Install lubricator and test same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	workover -- wire line	ok	Continued to hook up units to rig power and Fire & Gas. Meanwhile prepared hoses for BOP test and chicksan for XMT.
03:00	07:00	0	workover -- other	ok	Function tested BOP. Leak tested same on stump to 345 bar. Meanwhile changed well hatch to wireline hatch in moonpool.
07:00	08:00	0	workover -- wire line	ok	Function tested wireline winch and spooled out cable.
08:00	08:15	0	workover -- wire line	ok	Performed TBT for building GIH.
08:15	10:00	0	workover -- wire line	ok	Started to build GIH.
10:00	11:00	0	workover -- wire line	ok	Performed start up meeting for operation with dayshift.
11:00	12:00	0	workover -- wire line	ok	Continued to build GIH and threaded cable through same.
12:00	15:30	0	workover -- wire line	ok	Spotted W/L grease and RX72 to drill floor. Rearranged equipment on pipedeck and completed Z-015 checklist. Meanwhile prepared BOP for lifting.
15:30	16:30	0	workover -- wire line	ok	Lifted BOP down to wellhead area and riser pieces to drill floor.
16:30	19:00	0	workover -- wire line	ok	Well handed over from production to D&W. Meanwhile: Build lubricator and riser horizontally on drillfloor.
19:00	00:00	0	workover -- wire line	ok	Rigged up chiksan lines on XMT kill wing manifold. Hooked up Altus pump skid for local control of DHSV and HMV .