

Summary report

Wellbore: 15/9-F-15 D

Period: 2015-08-07 00:00 - 2015-08-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Completed rigging up W/L equipment on well. Leak tested rig up. Started to build BHA for pef. run. #1.

Summary of planned activities (24 Hours)

Troubleshoot toolstring set up. Evaluate further operation.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- wire line	ok	Hooked up equalizing loop from SWV to PW. Leak tested SW manifold to 20/345 bar for 5/10 min.
01:00	02:00	0	workover -- wire line	ok	Removed top cap from XMT and installed lower riser.
02:00	02:15	0	workover -- other	ok	Performed TBT for installation of wireline BOP
02:15	02:45	0	workover -- wire line	ok	Moved BOP into position and installed BOP onto lower riser.
02:45	03:45	0	workover -- wire line	ok	Installed hydraulic control hoses onto BOP. Function tested and performed visual connection test on lower riser and BOP against SV to 345 bar for 5 min .
03:45	04:00	0	workover -- other	ok	Performed TBT prior to P/U riser.
04:00	05:15	0	workover -- wire line	ok	P/U riser and connected onto BOP. Installed QTS onto riser stick up. Changed elevator inserts and installed T bar and wireline sheave.
05:15	08:00	0	workover -- wire line	ok	Prepared lubricator and hooked up GIH hoses. Meanwhile: Recieved remaining equipment from supply vessel. (SLB gun basket and container)
08:00	08:15	0	workover -- other	ok	Performed TBT for testing C/L to DHSV and HMV.
08:15	12:40	0	workover -- wire line	ok	Tested C/L to DHSV and HMV to 520 bar. Hooked up N2 bottle rack for emergency air supply to grease skid. Meanwhile: Checked counter wheel on W/L winch. Secured hoses on lubricator. Meanwhile: Schlumberger tested perforation tools and L/D guns on pipe deck.
12:40	13:25	0	workover -- wire line	ok	Prepared lubricator for lifting.
13:25	13:40	0	workover -- other	ok	Performed TBT for lifting and installation of lubricator.
13:40	15:00	0	workover -- wire line	ok	Lifted lubricator for installation on top of riser. Stopped lifting operation due to challenges to maneuver lubricator by using tugger.
15:00	15:20	0	workover -- other	ok	Peformed TBT for lifting lubricator and installing tractor.
15:20	16:30	0	workover -- wire line	ok	Lifted lubricator on top of riser. Had to use rig crane to assist lift.
16:30	18:00	0	workover -- wire line	ok	Hooked up closed drain hose on wellhead. Meanwhile: Built toolstring for lubricator leak test. Filled lubricator with MEG.
18:00	19:45	0	workover -- perforate	ok	Installed tractor in lubricator and leak tested rig up to 20/345 bar for 5/10 min. Leak tested bleed off line to 20/150 bar for 5/10 min.
19:45	21:30	0	workover -- perforate	ok	Bled off lubricator, purged lubricator with N2 and drained MEG in riser to closed drain.
21:30	21:45	0	workover -- perforate	ok	Peformed TBT prior to disconnecting lubricator and L/D toolstring.
21:45	22:00	0	workover -- perforate	ok	Disconnected lubricator and L/D toolstring.
22:00	00:00	0	workover -- perforate	ok	Schlumberger tested logging tools and Altus tractor.