

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-09 00:00 - 2016-07-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

- Finished work on annular BOP adaptor ring
- Rigged up cement spool on top of XT
- Built scaffolding in moonpool
- Pressure tested cement head manifold

Summary of planned activities (24 Hours)

- Bullhead sea water in the well
- Bullhead cement plug through tubing
- Test cement plug and DHSV
- Instal BPV plug for drop protection

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	plug aband on -- other	ok	Continued working to replace adapter ring on annular BP. Found hard cement around annular BOP. Meanwhile worked on replacing slew motor on aft PRS. Pressure tested bleed of manifold on XT deck 20bar/5 min, 345bar/10 min. Connected hose and filled A-annulus and B-annulus with water.
02:00	03:30	0	plug aband on -- other	ok	Continued working on BOP and PRS. Erected scaffolding above choke manifold. Worked to connect hydraulic pump to locally control DHSV and HMV
03:30	05:30	0	plug aband on -- other	ok	Continued working on BOP adaptor ring. Test run PRS. Carried out TBT for pressure testing rig floor manifolds. Worked to pressure test rig floor manifolds. Prepared rig floor to lay out 7in tbg from the derrick
05:30	08:30	0	plug aband on -- other	ok	Attempted to instal adaptor ring, not able to land out all the way, 3.5cm short. Pulled adaptor ring. Started to lay out 7in tbg from the derrick. Worked to pressure test rig floor manifolds
08:30	10:15	0	interruption -- repair	ok	Rig power system shutdown due to turbine issues
10:15	14:00	0	plug aband on -- other	ok	Installed adaptor ring, installed annular BOP. Worked to lay out 7in tbg from the derrick, worked to pressure test rig floor manifolds. Cleaned and cleared BOP after re-building annular. AI arm went on on primary cooling pump for cabinets (cement unit equipment). Inspected cooling pump, confirmed leak, switched cabinets cooling system to backup.
14:00	14:15	0	plug aband on -- other	ok	TBT to remove hatch on F-15 and instal half-moon hatch
14:15	16:30	0	plug aband on -- other	ok	Lowered down 2x half-moon hatches from moon. Removed hatch on F-15 and lifted hatch up into moon pull. Installed half-moon hatches over well F-15. Double secured lifts.
16:30	17:00	0	plug aband on -- other	ok	TBT for handling and preparing cement spool
17:00	18:00	0	plug aband on -- other	ok	Lifted up cement spool and shifted load from 35t cranes to 2x 6t rig floor tuggers. Double secured lifts
18:00	19:00	0	plug aband on -- other	ok	Lowered down cement spool onto XMT and M/U same using BX156 seal ring
19:00	21:30	0	plug aband on -- other	ok	Installed hole covers and tarpoulin in moonpool. Performed TBT w/ scaffolders. Built scaffolding around cement spool. Meanwhile worked on housekeeping in moonpool and carried out TBT for pressure test cement spool
21:30	23:00	0	plug aband on -- other	ok	Lined up and flushed from cement unit to cement spool. Pressure tested cement spool to 20/345 bar for 5/10min. Good test.
23:00	23:30	0	plug aband on -- other	ok	Performed Pre-job Meeting before bulheading operation. Meanwhile started greasing XT valves
23:30	00:00	0	plug aband on -- other	ok	Confirmed line up from mud pumps, meanwhile continued greasing valves and added surfactant into wash pill

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		miscellaneous equ syst -- hydr pneum power packs	0	00:00	Rig shutdown due to turbine issues