

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-12 00:00 - 2016-07-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3172
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

- N/D XT
- Pulled XT spacer spool
- Installed communication collar
- Installed HP riser
- N/U BOP

Summary of planned activities (24 Hours)

- N/U diverter
- Pull BPV
- Instal THRT
- Rig up WL, RIH and cut 7in tbg above production packer
- Release TH, POOH, L/D TH
- Pull 400m of tubing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	plug abandon -- other	ok	Removed hatches over F-15 and F-10 slots.
01:00	01:45	0	plug abandon -- other	ok	Prepared XT and TDS for lifting operation. Carried out TBT to lift XT and pull foxhole
01:45	03:00	0	plug abandon -- other	ok	Pulled foxhole to free up way for moonpool overhead crane for transporting XT
03:00	03:45	0	plug abandon -- other	ok	Pulled Master bushing. Attached lifting arrangement to XT as per lifting plan
03:45	05:15	0	plug abandon -- other	ok	Removed Grayloc clamp below XT block. Lifted XT to moonpool and moved to transport skid, secured same on transport skid. Meanwhile installed hatch over F-10 slot to minimize opening
05:15	05:45	0	plug abandon -- other	ok	Installed foxhole
05:45	07:00	0	plug abandon -- other	ok	Removed half moon hatches on XT deck, released NT-2 connector. Lifted NT-2 bonnet and spacer spool to rig floor. L/D same
07:00	09:00	0	plug abandon -- other	ok	Cut control lines in multibowl. Installed blank plug on exit blocks. Removed antivibration ring
09:00	10:15	0	plug abandon -- other	ok	Lowered communication collar from moonpool to multibowl. Installed communication collar. Meanwhile erect scaffolding in moonpool.
10:15	10:30	0	plug abandon -- other	ok	Performed Pre-job Meeting to run HP riser
10:30	12:15	0	plug abandon -- other	ok	Run HP riser, installed gasket, made up riser connection. R/D HP riser slings and recover chains to rig floor
12:15	13:00	0	plug abandon -- other	ok	Installed moonpool hatches
13:00	19:00	0	plug abandon -- other	ok	Removed protector and cleaned seal face. Installed gasket. Landed BOP onto riser. Started working with tensioners. Meanwhile pressure tested choke manifold.
19:00	21:00	0	plug abandon -- other	ok	Started to M/U NT-2 connector. Continued pressure test choke manifold
21:00	21:30	0	plug abandon -- other	ok	Installed slick joint
21:30	00:00	0	plug abandon -- other	ok	Continued to M/U NT-2 connector. Installed BOP tension system. Shifted BOP load to tension system