

Summary report

Wellbore: 15/9-F-1

Period: 2007-12-03 00:00 - 2007-12-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	3
Days Ahead/Behind (+/-):	.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	217
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Cemented 30" conductor. WOC. POOH with CART running tool and innerstring. Prepared for skidding to F-14.

Summary of planned activities (24 Hours)

n/a

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	221	drilling -- casing	ok	Made x-y measurements on conductor relative to funnel : fwd 38 cm / aft 34 cm / stb 34 cm / port ?? cm (unreliable data due to bad access).
00:15	01:15	221	drilling -- casing	ok	Circulated hole to seawater before cementing. Stepped pumps up to 1500 lpm. No annulus returns could be observed by ROV. Inspected template for returns elsewhere but none could be observed. No return observed after 60 m3 pumped. Hookload rose from 100 MT to 110 MT during displacement indicating lighter fluid in annulus.
01:15	02:00	221	drilling -- casing	ok	Increased pump rate to 2000 lpm. Pumped another 40 m3. After 15 min pumped, observed returns from annulus. Hookload levelled out at 112 MT.
02:00	03:30	221	drilling -- casing	ok	Attempted to mix and pump cement. Had severe problems transferring dry X-lite cement from bulk system to surge tank. Automatic transfer system was not working. Could not keep a steady transfer rate by manual operation. Not possible to obtain prescribed cement slurry. Pumped 12 m3 cement of varying weights at slow rate. Aborted operation.
03:30	05:45	221	interruption -- other	ok	Displaced cement to drillfloor and circulated out same by pumping 40 m3 of seawater at 2000 lpm with rigpumps. Meanwhile washed cement unit and troubleshoot bulk transfer system. Rig air pressure insufficient to operate cement bulk system.
05:45	06:00	221	drilling -- casing	ok	Started cementing. Hookload before start 109 MT.
06:00	07:30	221	drilling -- casing	ok	Mixed and pumped 60 m3 1,52 sg tuned light cement slurry. Pump rate 800-1100 lpm. Pump pressure 20 bar. Displaced cement with 6,5 m3 seawater to put theoretical top of cement at 217 m MD inside conductor. Hookload during cementing fell from 110 MT to 100 MT indicating annulus displaced to heavier fluid.
07:30	08:00	221	drilling -- casing	ok	Closed lo-torque on cement strand. Broke off cement hose and flushed manifolds.
08:00	19:30	221	drilling -- casing	ok	Waited on cement to set up. Meanwhile : -Retrieved hotstab and guidewire -Continued work on aft PRS -Installed new rubber conveyor belt on HTS -Started work on tensioner cylinders on F-14 -General PM on drillfloor
19:30	20:45	140	drilling -- casing	ok	Performed toolbox meeting prior to disconnecting CART. Slacked off 10 MT to obtain neutral at CART. Disconnected CART from conductor housing with 5 righthand turns. Lifted out CART and set slips on landing string. Broke out and laid down cementing stand. Pumped 2 ea sponge balls at 2500 lpm to clean string. Reading on inclinometer before disconnect : pitch 0,34 deg / roll 0,06 deg.
20:45	23:15	0	drilling -- casing	ok	POOH with CART tool on 5 1/2" HWDP landing string. Racked back landing string. Broke out and laid out CART for backload. Meanwhile the ROV checked elevation of conductor housing with digiquartz. F-1 was 5 mm higher than reference well F-7.
23:15	00:00	0	drilling -- casing	ok	POOH with 4 3/4" aluminium innerstring using tugger and clamps. Cleared and tidied drillfloor.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	221		mud and bulk syst -- bulk air system	0	00:00	Not able to transfer sufficient rate of dry cement using bulk transfer system.

Drilling Fluid

Sample Time	21:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	121
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	

Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	