

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-02 00:00 - 2013-08-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	17
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1355
Depth mTVD:	1343
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Ran in and landed riser on wellhead.
Pressure tested riser and connector to 100 bar for 10 minutes.
Installed centralizers, tension ring and cylinders.
Disengaged claxton tool and laid out same to deck.

Summary of planned activities (24 Hours)

Pressure test riser.
Set bore protector.
Make up 17 1/2" bottom hole assembly.
Drill out cement and clean out rat hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	139	drilling -- bop/wellhead equipment	ok	Ran in hole with riser from 136m to 137m. Entered riser guide funnel. Continued running in from 137m to top of wellhead. Rigged up tugger from moonpool to remove riser guide funnel.
01:30	02:00	139	drilling -- bop/wellhead equipment	ok	Connected tugger to guide funnel and released hatch lock to disconnect riser guide funnel.
02:00	02:45	139	drilling -- bop/wellhead equipment	ok	Lowered hotstab connector to seabed. Removed dummy stab and installed hotstab. Switched connector valves to run-position.
02:45	04:15	0	drilling -- bop/wellhead equipment	ok	Landed connector on wellhead and set down 20MT weight. Pressured up to 3000 psi until indicator rods in closed position.
04:15	05:00	0	drilling -- bop/wellhead equipment	ok	Performed pull test by applying 15MT overpull on riser - ok. Filled riser while venting through open outlet on claxton tool.
05:00	06:00	0	drilling -- bop/wellhead equipment	ok	Prepared to install centralizers, tension ring and cylinders. Meanwhile: Lined up to pressure test well with cement unit. Performed line test to 100 bar for 10 minutes - ok. Built scaffolding around riser. Installed cap on claxton waco outlet.
06:00	09:15	0	drilling -- bop/wellhead equipment	ok	Installed centralizers and boat collision tool.
09:15	10:00	0	drilling -- bop/wellhead equipment	ok	Pressure tested riser and connector to 100 bar for 10 minutes - ok. Pumped a total of 1200 liters, bled 1200 liters back.
10:00	18:15	0	drilling -- bop/wellhead equipment	ok	Installed tension ring and cylinders.
18:15	18:30	0	drilling -- bop/wellhead equipment	ok	Tranferred riser weight to cylinders. Tensioned up riser to 150MT.
18:30	19:00	0	drilling -- bop/wellhead equipment	ok	Cleaned and tidied well head area and prepared to disengage claxton tool.
19:00	19:15	0	drilling -- bop/wellhead equipment	ok	Performed prejob meeting prior to disengage claxton tool.
19:15	19:45	0	drilling -- bop/wellhead equipment	ok	Spotted claxton control reel on drill floor. Installed control wire sheave. Meanwhile: Changed fittings on claxton tool.
19:45	20:00	0	drilling -- bop/wellhead equipment	ok	Rigged up air hoses to claxton control line reel. Ran hoses through rotary and installed same on claxton tool.
20:00	20:45	0	drilling -- bop/wellhead equipment	ok	Set down 5MT on claxton tool. Pressure up and disengaged claxton running tool. Picked up same and installed split bushings. Set claxton tool in slips. Broke out stand and racked back in derrick.
20:45	21:30	0	drilling -- bop/wellhead equipment	ok	Picked up and made up pup joint to claxton tool. Removed outer bushings and outer ring. Picked up claxton tool to clear of rotary.
21:30	21:45	0	drilling -- bop/wellhead equipment	ok	Installed outer ring and bushings.
21:45	22:00	0	drilling -- bop/wellhead equipment	ok	Performed prejob meeting prior to lay out claxton tool.
22:00	22:45	0	drilling -- bop/wellhead equipment	ok	Broke out pup joint and laid out claxton tool to cantilever.
22:45	00:00	0	drilling -- bop/wellhead equipment	ok	Prepared to nipple up BOP. Rigged up to pressure test IBOPs. Modified scaffolding in moonpool.

Drilling Fluid

Sample Time	20:00	21:00
Sample Point	Flowline	Active pit
Sample Depth mMD	-999.99	-999.99
Fluid Type	Seawater	Enviromul Yellow
Fluid Density (g/cm3)	1.03	1.4
Funnel Visc (s)	-999.99	-999.99

Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	36
Yield point (Pa)	-999.99	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1355		.98	estimated