

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-27 00:00 - 2013-09-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	29
Days Ahead/Behind (+/-):	22.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Installed BPV plug.
Nipped down BOP.
Installed spool piece.
Prepared to install XMT.

Summary of planned activities (24 Hours)

Install XMT and test same.
Handover well to Maersk Production for XMT hookup.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	0	completion -- other	ok	While POOH EVO plug stopped inside DHSV, jarred twice and continued to POOH to surface. Laid out EVO plug and wireline tool string. Laid down wireline sheaves and equipment.
02:45	04:30	0	completion -- bop/wellhead equipment	ok	Pressure tested line up from cement unit to drill floor to 355 bar. Pressure tested production packer from below to 345 bar- 30 minutes. Pumped 1201 liter, bled back 1201 liter. Closed DHSV. Rigged down test equipment.
04:30	05:30	0	completion -- bop/wellhead equipment	ok	Held pre-job meeting. Disconnected tubing hanger RT by rotating 9 turns clockwise. POOH with 7" landing string and tubing hanger, laid out same.
05:30	07:15	0	completion -- bop/wellhead equipment	ok	Rigging down tubing handling and completion equipment.
07:15	08:00	0	completion -- other	ok	Picked up and made up BPV running tool to 5 1/2" DP. RIH from surface to 20.55 meter and installed BPV plug. POOH and laid down RT.
08:00	13:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to nipple down BOP. At 09:00 production was shut down. Rigged up handling equipment for nipple job on rigfloor. Nipped down diverter, pulled same to rigfloor and secured. Removed riser tension cylinders. Disconnected BOP from HP riser and skidded same to stump. Pulled riser to rigfloor.
13:15	16:30	0	completion -- bop/wellhead equipment	ok	Terminated wellhead control lines. Prepared XMT.
16:30	21:30	0	completion -- bop/wellhead equipment	ok	Removed masterbushings and hatch in moonpool. Ran down with spacer spool and landed same on multi-bowl. Made up spool piece. Tested connection to 35 / 345 bar 5 / 15 minutes.
21:30	21:45	0	completion -- circulating conditioning	ok	Performed pre-job meeting.
21:45	23:15	0	completion -- bop/wellhead equipment	ok	Removed F-1 hatch covers. Lowered down flow line spool piece to well head deck.
23:15	00:00	0	interruption -- wait	ok	Performed housekeeping and maintenance on drill floor. Worked with termination and test of control lines for DHSV and DHPG.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	