

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-10-06 00:00 - 2013-10-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	38
Days Ahead/Behind (+/-):	25.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

Skid cantilever package to F-15 slot.

Reporting will continue on F-15 C.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	completion -- wire line	ok	Installed permanent hatch on F-1 slot. AWS prepared for testing of Xmas tree.
01:30	01:45	0	completion -- other	ok	Held TBT with all involved parties prior testing of Xmas tree.
01:45	02:30	0	completion -- other	ok	Lined up and tested cement line to KVV w/ 30/345 bar for 5/10 min.
02:30	03:15	0	completion -- other	ok	Lined up valves on Xmas tree and filled same with MEG. Pressure tested tree cap connection to 30/345 bar 5/10 min, good test.
03:15	03:45	0	completion -- other	ok	Bled pressure and closed SV. Pressure tested SV to 30/345 bar for 5/10 min, good test. Bled off to 42 bar (SIWHP + 5 bar) to closed drain. Opened DHSV and HMV.
03:45	05:45	0	completion -- other	ok	Bullheaded 2 m3 MEG into well using MEG injection pump.
05:45	06:15	0	completion -- other	ok	Pumped 7,6 m3 of packer fluid with cement unit, 270 - 300 lpm with 320 - 325 bar.
06:15	08:30	0	completion -- other	ok	Bled down Xmas tree to 45 bar via closed drain. Closed DHSV.
08:30	11:45	0	completion -- other	ok	Inflow tested DHSV for 30 min. Inflow tested HMV for 10 min. Inflow tested MMV for 10 min. Installed 2" weco blind cap on KVV and tested cap to 30/345 bar for 5/10 min. Pressure tested KVV across tree to 30/345 bar for 5/10 min.
11:45	12:15	0	completion -- other	ok	Disconnected the LCP from DHSV and HMV and re-installed permanent control lines. Well F-1 B handed over to production department at 15:00 hrs. ***Last report on well F-1 B, continued reporting on F-15 C***

Drilling Fluid

Sample Time	17:00	20:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	27	29
Yield point (Pa)	4	5
Filtration tests		

Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
00:00		3245	3251		
00:00		3254	3262		
00:00		3273	3274.5		
00:00		3278	3284		
00:00		3288	3294		
00:00		3296	3304		