

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-12-21 00:00 - 2013-12-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Solution Services
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

WOW. No crane weather to install walkways. Leak tested XMT cross to 20/120 bar for 5/10 min. R/U chiksan on KVV and tested same. R/U riser, BOP and lower lubricator.

Summary of planned activities (24 Hours)

R/U WL equipment and leaktest R/U. P/U perforation gun, BHA#1. RIH with perforation gun and perforate interval 3264-3276 m. POOH with perforation gun.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	workover -- other	ok	Prepared drill floor and removed main hatch on wellhead deck and installed WL hatch.
01:15	06:00	0	workover -- other	ok	WOW. Alternative walkways to moon pool and cantilever was not good enough. No crane weather to install walkways.
06:00	11:30	0	workover -- other	ok	WOW. No crane weather to install walkways.
11:30	13:15	0	workover -- other	ok	Installed walkways.
13:15	13:45	0	workover -- other	ok	Performed TBT prior to leak test XMT cross.
13:45	15:00	0	workover -- wire line	ok	Prepared to leak test XMT cross.
15:00	15:20	0	workover -- wire line	ok	Leak tested XMT cross to 20 bar for 5 min.
15:20	17:15	0	workover -- wire line	ok	Leak tested XMT cross to 120 bar for 10 min. Negative. Had problem getting good high pressure leak test. Opened/closed HMV two times with MMV closed. Opened MMV and leak tested XMT cross to 120 bar for 10 min. Negative. Opened/closed PWV three times. Pumped up XMT cross with max rate up to 160 bar, pressure dropped and stabilized at 120 bar. Leak tested XMT cross to 120 bar for 10 min.
17:15	20:00	0	workover -- wire line	ok	R/U chiksan on KVV and tested same to 20/345 bar for 5/10 min. Closed LTV and opened KVV and leak tested XMT cross against LTV to 20/160 bar for 5/10 min.
20:00	20:30	0	workover -- other	ok	Performed TBT prior to R/U on well.
20:30	21:15	0	workover -- wire line	ok	Removed XMT top cap and installed lower riser and BOP.
21:15	22:30	0	workover -- wire line	ok	M/U and lifted up upper lubricator and GIH in elevator. Meanwhile lifted perforation gun for run#1 onto HTS (Horizontal transfer system) with rig crane.
22:30	00:00	0	workover -- wire line	ok	M/U and lowered down lower lubricator from rig floor and stabbed lubricator onto BOP. L/D upper lubricator and GIH on rig floor.