

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-12-25 00:00 - 2013-12-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Solution Services
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Inflow tested DHSV. RD wireline equipment. Leak tested x-mas tree cross, tree top cap and kill wing cap. Installed well hatch. Handed well back to production department. WOW prior to skid rig to F-15D.

Summary of planned activities (24 Hours)

Skid rig to F-15D.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	workover -- test scssv	ok	Inflow tested DHSV.
00:45	03:45	0	workover -- wire line	ok	R/D upper lubricator and GIH and laid down same on rig floor. R/D lower lubricator and laid down same on rig floor. Meanwhile bled down pressure above DHSV to 2 bar.
03:45	04:00	0	workover -- wire line	ok	Performed TBT prior to R/D BOP and lower riser.
04:00	05:15	0	workover -- wire line	ok	R/D BOP and placed same in moon pool. R/D lower riser and laid down same on rig floor. Installed tree cap.
05:15	06:00	0	workover -- wire line	ok	R/D chiksan on wellhead.
06:00	07:00	0	workover -- wire line	ok	Finalized R/D of chiksan on wellhead and installed cap on x-mas tree kill wing.
07:00	09:15	0	workover -- test scssv	ok	Prepared for and leak tested x-mas tree cross to 20/200 bar for 5/10 min.
09:15	11:30	0	workover -- test scssv	ok	Leak tested x-mas tree top cap and kill wing cap. 20/345 bar for 5/10 min.
11:30	14:20	0	workover -- wire line	ok	Cleaned hatch deck above well and installed hatch over well.
14:20	15:00	0	workover -- other	ok	Handed well back to production department. Meanwhile cleaned wellhead and cellar deck area.
15:00	00:00	0	workover -- other	ok	WOW prior to skid rig to well F-15D due to too high winds for crane lifting. Meanwhile prepared wireline equipment for demobilization and performed general rig maintenance. Prepared for skidding cantilever. Removed scaffold in moonpool. Pressure tested F-12 contingency manifold and hoses to 20/345 bar for 5/10 min.