

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-01-30 00:00 - 2014-01-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

N/D Xmas tree and spacer spool.
Installed HP riser joint.
Skidded cantilever.
N/U BOP.

Summary of planned activities (24 Hours)

N/U BOP.
Install dart in BPV and P/T BOP.
R/U tubing running equipment.
M/U and RIH with THRT.
POOH 7" completion.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:15	0	workover -- bop/wellhead equipment	ok	Removed flow line from F-1 tree. Drained Xmas tree and N/D same. Meanwhile packed W/L equipment and prepared for B/L.
04:15	05:15	0	workover -- bop/wellhead equipment	ok	Removed hatches on slots F-1 and F-6. Removed middle beam. Removed master bushing.
05:15	05:30	0	workover -- bop/wellhead equipment	ok	Performed TBT for lifting tree with TDS.
05:30	08:15	0	workover -- bop/wellhead equipment	ok	Removed Xmas tree. Lifted same off F-1 using TDS. Shifted load to overhead crane in moonpool and landed tree on transport skid.
08:15	09:00	0	workover -- bop/wellhead equipment	ok	Drained spool piece. Meanwhile installed beam and hatch on slot F-6.
09:00	09:30	0	workover -- bop/wellhead equipment	ok	Lifted spool piece to rigfloor using TDS. Installed master bushing.
09:30	13:15	0	workover -- bop/wellhead equipment	ok	Cut and removed control lines on multibowl. Meanwhile P/U HP riser joint and suspended same with TDS.
13:15	14:00	0	workover -- bop/wellhead equipment	ok	Lowered and landed riser joint. M/U same to multibowl.
14:00	15:15	0	workover -- bop/wellhead equipment	ok	Installed split hatches and half moons on F-1 slot.
15:15	16:45	0	workover -- bop/wellhead equipment	ok	Built scaffold around riser. Meanwhile serviced TDS and travelling block.
16:45	18:00	0	workover -- bop/wellhead equipment	ok	Skidded BOP to well center. Meanwhile spotted Weatherford equipment on rig floor.
18:00	19:00	0	moving -- skid	ok	Prepared to skid rig forward. Meanwhile R/U Weatherford equipment on fwd hydraulics and tested same.
19:00	19:15	0	moving -- skid	ok	Performed TBT prior to skidding cantilever.
19:15	20:00	0	moving -- skid	ok	Skidded cantilever forward to align BOP over riser. Installed stairs and walkways.
20:00	20:15	0	workover -- bop/wellhead equipment	ok	Performed TBT prior to N/U BOP.
20:15	21:15	0	workover -- bop/wellhead equipment	ok	Landed BOP. Installed slick joint. Informed production department at 21:15 hrs about completed lifting operations.
21:15	00:00	0	workover -- bop/wellhead equipment	ok	M/U NT2 connector. Installed BOP tensioners.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.37
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	

Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	31
Yield point (Pa)	6.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	