

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-29 00:00 - 2014-03-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	37
Days Ahead/Behind (+/-):	2.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Installed Multibowl. Energized seals and tested same. Installed annulus valve.
Nipped up BOP.
Installed Bowl protector. Washed WH area and displaced to brine.
Retrieved Annulus inserts. Retrieved Multibowl.
R/U for running casing. Ran 10 3/4" Tieback.

Summary of planned activities (24 Hours)

Re-space out 10 3/4" Tieback.
Land same. Install Tieback adapter.
RIH with Adjustable Sub setting tool and lock surface Hanger.
Pressure test Tieback adapter. RIH and set 10 3/4" Seal assy. RIH and set Bowl protector.
RIH and pull Safelock plug at 641 m. POOH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	21	completion -- bop/wellhead equipment	ok	Oriented and landed Multibowl on top of Tension joint.
00:30	03:00	21	completion -- bop/wellhead equipment	ok	Energized seals and pressure tested same. P/U 5 T to ensure slips are locked. Meanwhile rigged up control line for Claxton tool and prepared for nipping job. F14 & F15 depressurized at 04:00 hrs. F11 & F12 already depressurized.
03:00	03:30	21	completion -- bop/wellhead equipment	ok	Adjusted scaffolding to access Claxton tool.
03:30	04:45	0	completion -- bop/wellhead equipment	ok	Disconnected and pulled Claxton tool. Covered off below BOP deck level. Broke off XO and racked stand in derrick. L/D Claxton tool. Worked on Multibowl. Meanwhile prepared for lifting BOP.
04:45	05:30	0	completion -- bop/wellhead equipment	ok	Installed annular valve.
05:30	07:00	0	completion -- bop/wellhead equipment	ok	Moved BOP to well center and nipped up same.
07:00	08:30	0	completion -- bop/wellhead equipment	ok	Made up NT2 connector and installed Tension cylinders on BOP. Informed Production to start up wells at 08:07 hrs.
08:30	09:15	0	completion -- bop/wellhead equipment	ok	Installed Slick joint and Diverter.
09:15	09:45	0	completion -- bop/wellhead equipment	ok	Installed Outer ring and Master bushing. Rigged down Diverter chain. Installed Elevator and Rotator.
09:45	10:00	0	completion -- bop/wellhead equipment	ok	Torqued up bolts on Slick joint and energized Diverter seals.
10:00	10:15	0	completion -- bop/wellhead equipment	ok	Filled Riser and BOP with seawater.
10:15	10:30	0	completion -- bop/wellhead equipment	ok	Cleared rig floor of excess equipment.
10:30	10:45	0	completion -- bop/wellhead equipment	ok	P/U BOP test tool and M/U same. RIH with Test tool to 20 m. Problems getting test on Test tool.
10:45	11:15	0	interruption -- repair	ok	Performed line-up test to 345 bar for 5 min. Closed BOP and pressured up to perform Connector test. Leakage observed at Multibowl. Re-seated tool and tested again - negative.
11:15	11:30	0	completion -- bop/wellhead equipment	ok	POOH with Test tool from 20 m and L/O same.
11:30	11:45	0	completion -- bop/wellhead equipment	ok	P/U Bowl protector and RT. M/U same.
11:45	13:15	0	completion -- bop/wellhead equipment	ok	RIH with Bowl protector to 20 m and released Bowl protector from tool. POOH with RT. Bowl protector on RT. Performed three attempts to set Bowl protector.
13:15	13:45	150	completion -- bop/wellhead equipment	ok	P/U and M/U Jetting assy. RIH with same to 150 m.
13:45	14:30	150	completion -- bop/wellhead equipment	ok	Pumped 15 m3 hiVis and displaced same with seawater at 2500 LPM/5 bar. Waited 10 min. Jetted area from 150 to 130 m with 3000 LPM/220 bar and 10 RPM/1-2 kNm.
14:30	14:45	183	completion -- bop/wellhead equipment	ok	Continued RIH with jetting assy from 150 to 183 m. Displaced well with 1,03 NaCl brine at 3000 LPM/17 bar and 10 RPM/1-2 kNm.
14:45	15:00	0	completion -- bop/wellhead equipment	ok	POOH from 183 m and L/O Jetting assy.
15:00	15:30	140.4	completion -- bop/wellhead equipment	ok	M/U Annulus inserts RT and RIH on DP to 142,42 m.
15:30	15:45	140.4	completion -- bop/wellhead equipment	ok	Latched onto Annulus inserts sleeve.
15:45	16:15	0	completion -- bop/wellhead equipment	ok	POOH from 140 m.
16:15	16:30	0	completion -- bop/wellhead equipment	ok	Removed sleeve from RT and L/O same.
16:30	16:45	0	completion -- bop/wellhead equipment	ok	P/U and M/U Bowl protector retrieving tool.
16:45	17:00	20	completion -- bop/wellhead equipment	ok	RIH to 20 m and latched on bowl protector. POOH with same.
17:00	17:15	0	completion -- bop/wellhead equipment	ok	Removed Bowl protector from RT and L/D same.
17:15	17:30	0	completion -- bop/wellhead equipment	ok	Cleaned and cleared rig floor.
17:30	17:45	0	drilling -- casing	ok	Held TBT prior to rigging up for running casing.
17:45	19:00	0	drilling -- casing	ok	Rigged up for running casing.
19:00	19:15	0	drilling -- casing	ok	Held TBT.
19:15	19:45	0	drilling -- casing	ok	P/U Tie back adapter and inspected same.
19:45	22:00	107	drilling -- casing	ok	RIH with 10 3/4" Tie back to 107 m
22:00	22:15	119	drilling -- casing	ok	P/U adjustable Sub assy and inspected same.
22:15	23:00	141	drilling -- casing	ok	Continued RIH with 10 3/4" Tie back from 119 to 141 m.
23:00	23:15	141	drilling -- casing	ok	P/U and M/U circulation swedge.

23:15	23:30	20	drilling -- casing	ok	Backed out casing Hanger RT
23:30	23:45	0	drilling -- casing	ok	POOH with casing Hanger RT and racked in aft PRS.
23:45	00:00	0	drilling -- casing	ok	Started to rig down casing handling equipment.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	