

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-07 00:00 - 2014-04-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	46
Days Ahead/Behind (+/-):	3.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

N/D BOP and parked same on BOP carrier. N/D high pressure riser and L/D same. Started to terminate control lines. Installed spacer spool. Installed x-mas tree and flow line. Performed 3D surveyor for correct position of x-mas tree.

Summary of planned activities (24 Hours)

Inflow test LMV and HMV. Remove tree cap. Retrieve dart and BPV. Reinstall and test tree cap. Commissioning X-mas tree and rigging up WL equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	0	completion -- bop/wellhead equipment	ok	N/D BOP and parked same on BOP carrier. Started production as per yellow Simops.
03:45	04:00	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to N/D high pressure riser.
04:00	05:30	0	completion -- bop/wellhead equipment	ok	N/D high pressure riser and L/D same.
05:30	06:00	0	completion -- bop/wellhead equipment	ok	Started to terminate control lines.
06:00	09:00	0	completion -- bop/wellhead equipment	ok	Terminate control lines. Meanwhile break out 7" csg swedge and X-O. Repaired leak on forw PRS.
09:00	15:30	0	completion -- bop/wellhead equipment	ok	Installed spacer spool. GE pressure tested between V-63 and BT seal to 35 bar. Slumburger checked electric lines. GE pressure tested void and control line exits to 30/345 bar, 5/10 min. Meanwhile perform pre-job meeting for heavy lift.
15:30	16:45	0	completion -- bop/wellhead equipment	ok	Removed hatches in moon pool.
16:45	17:30	0	completion -- bop/wellhead equipment	ok	Load shifted X-mas tree. Land off x-mas tree on well head.
17:30	19:00	0	completion -- bop/wellhead equipment	ok	Installed flow line.
19:00	19:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to ongoing operations on wellhead and hatches.
19:15	22:00	0	completion -- bop/wellhead equipment	ok	Continued to install flow line on x-mas tree.
22:00	23:15	0	completion -- bop/wellhead equipment	ok	M/U x-mas tree clamp and pressure tested connection to 35 bar. Installed test flange on kill wing.
23:15	00:00	0	completion -- bop/wellhead equipment	ok	Ramboll done 3D surveyor for correct position of x-mas tree. Handover well to Maersk production. at 24:00 hrs.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	

Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	