

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-20 00:00 - 2014-04-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	59
Days Ahead/Behind (+/-):	1.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

R/D wireline lubricator, riser and BOP.
Installed permanent hatch on F-1 slot.
Installed XMT cap and R/U for pressure and inflow testing.
P/T tree cap, SV, KVV to 35/345 bar.
Inflow tested DHSV, HMV, MMV.
R/D hose and manifold from KVV. Installed KVV cap.

Summary of planned activities (24 Hours)

Test KVV cap to 35/345 bar 5/15 min.
Finalize and sign handover documentation.
Hand over well to production.

End of drilling campaign - continue reporting on F-99 for final de-mob.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	completion -- wire line	ok	Cut cable. Disconnected hoses and control lines from lubricator/GIH.
00:45	01:00	0	completion -- other	ok	Performed TBT for L/D lubricator/GIH.
01:00	04:00	0	completion -- wire line	ok	L/D lubricator and grease injection head. Split same. Cleaned W/L equipment. Cleared rig floor prior to lift W/L riser.
04:00	04:30	0	completion -- wire line	ok	Disconnected W/L riser from BOP. Lifted riser to rig floor applying double lift arrangement (TDS & tugger).
04:30	06:00	0	completion -- wire line	ok	N/D W/L BOP and landed same on skid in moonpool. Disconnected bottom riser from XMT and lifted same to rig floor using double lift (two tugger).
06:00	08:30	0	completion -- wire line	ok	Removed split hatches and installed permanent hatch on F-1 slot. R/D wireline equipment and cleared rig floor.
08:30	08:45	0	completion -- other	ok	Performed TBT for pressure testing Xmas tree.
08:45	10:15	0	completion -- other	ok	Installed XMT tree cap and R/U to test XMT valves.
10:15	13:00	0	completion -- other	ok	Filled XMT with MEG using MEG injection pump. Pressure tested XMT cap to 35/345 bar for 5/15 min using AWS test pump. Bled pressure to closed drain. Pressure tested SV and KVV to 35/345 bar for 5/15 min. Bled pressure to closed drain. Meanwhile R/D and packed W/L equipment. Installed diverter.
13:00	14:30	0	completion -- other	ok	Attempted to open HMV w/o success. Troubleshot HMV controls. Discovered local control line isolation valve on XMT accidentally in wrong position. Opened H MV.
14:30	16:00	0	completion -- other	ok	Lined up to cement unit. Bullheaded 3 m3 MEG into well using MEG injection pump followed by 6,6 m3 packer fluid using cement pump and 1,2 m3 MEG using MEG injection pump. Closed DHSV.
16:00	17:30	0	completion -- other	ok	Bled down pressure above DHSV to closed drain. SIWHP: 5 bar. Inflow tested DHSV for 30 min. Good test.
17:30	20:30	0	completion -- other	ok	Pressured up above DHSV to 75 bar. Closed HMV. Bled down pressure above HMV to 5 bar. Attempted several times to inflow test HMV, unable to obtain good test. Operated HMV, flushed tree with MEG and bled of trapped gas. Inflow tested HMV for 10 min, good test.
20:30	21:15	0	completion -- other	ok	Inflow tested MMV for 10 min, good test.
21:15	00:00	0	completion -- other	ok	Flushed through XMT and test hoses using MEG. R/D hoses and manifold on kill wing side. Installed KVV cap, needle valve and gauge. R/U AWS test pump to P/T kill wing cap. Meanwhile lifted W/L BOP from moonpool. Disconnected AWS skid and packed W/L equipment for backload.