

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-11-27 00:00 - 2014-11-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Well handed over from production department to D&W. Started to rig up WL equipment on well.

Summary of planned activities (24 Hours)

Complete rig up on well. RIH to perform RST & PLT logging.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
09:00	11:00	0	workover -- other	ok	Removed scaffolding in the moonpool. Prepared for skidding cantiliver.
11:00	14:30	0	workover -- other	ok	Skidded cantiliver from F-12 to F-1.
14:30	18:00	0	workover -- wire line	ok	Built scaffolding in the moonpool and prepared WL equipment for rigging up. Meanwhile F-1 handed over from production department to D&W.
18:00	20:30	0	workover -- wire line	ok	Changed well hatch with wireline hatch. Contacted production operator and bled off XMT cross to 0 bar prior and R/U chicksan manifold on XMT.
20:30	20:45	0	workover -- other	ok	Held toolbox talk prior to start rigging on well.
20:45	22:45	0	workover -- wire line	ok	Removed Top cap and rigged up lower riser using tugger. Installed BOP and connected hoses. Performed function test of BOP.
22:45	00:00	0	workover -- wire line	ok	Production operator filled lower riser section up to BOP with MEG and leak tested same. Prepared for installing upper riser section.