

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-12-06 00:00 - 2014-12-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

R/D WL equipment. Leak tested XT-tree valves. Handed well over OM. Prepared WL equipment for backload. Finished demobilize. End of operation

Summary of planned activities (24 Hours)

End of operation

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- wire line	ok	Spooled inn hydr hoses and BOP hoses. Tidy drill floor.
01:00	04:00	0	workover -- wire line	ok	R/D BOP, lower riser, chiksan and hoses on well head. Installed blind cap on KVV.
04:00	05:20	0	workover -- wire line	ok	Prepared pressure control equipment for backload.
05:20	06:00	0	workover -- test scssv	ok	Filled XT-cross and leak tested top cap and KVV blind cap to 20/345 bar 5/10 min.
06:00	06:30	0	workover -- test scssv	ok	Inflow tested SV with 130 bar diff pressure, monitored pressure on top cap.
06:30	07:00	0	workover -- test scssv	ok	Bled of pressure in XT cross. Disconnected leak test hose from XT.
07:00	07:45	0	workover -- test scssv	ok	Checked XT valve status. Handed well over OM. ***** Ended operation on well *****
07:45	12:00	0	workover -- wire line	ok	Continued preparing WL equipment for backload.
12:00	18:00	0	workover -- wire line	ok	Cleaned and tidy pipe deck. Prepared remaining WL equipment for backload. Finished demobilize. ----- End of operation -----