

## Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-15 00:00 - 2016-06-16 00:00

|                                 |                  |
|---------------------------------|------------------|
| <b>Status:</b>                  | normal           |
| <b>Report creation time:</b>    | 2018-05-03 13:51 |
| <b>Report number:</b>           | 1                |
| <b>Days Ahead/Behind (+/-):</b> |                  |
| <b>Operator:</b>                | Statoil          |
| <b>Rig Name:</b>                | MÆRSK INSPIRER   |
| <b>Drilling contractor:</b>     | Maersk Drilling  |
| <b>Spud Date:</b>               | 2014-02-21 14:30 |
| <b>Wellbore type:</b>           |                  |
| <b>Elevation RKB-MSL (m):</b>   | 54.9             |
| <b>Water depth MSL (m):</b>     | 91               |
| <b>Tight well:</b>              | Y                |
| <b>HPHT:</b>                    | Y                |
| <b>Temperature (I):</b>         |                  |
| <b>Pressure (I):</b>            |                  |
| <b>Date Well Complete:</b>      | 2014-03-15       |

|                                    |                          |
|------------------------------------|--------------------------|
| <b>Dist Drilled (m):</b>           | 0                        |
| <b>Penetration rate (m/h):</b>     | -999.99                  |
| <b>Hole Dia (I):</b>               |                          |
| <b>Pressure Test Type:</b>         | formation integrity test |
| <b>Formation strength (g/cm3):</b> | 1.6                      |
| <b>Dia Last Casing (I):</b>        |                          |

|                                          |        |
|------------------------------------------|--------|
| <b>Depth at Kick Off mMD:</b>            |        |
| <b>Depth at Kick Off mTVD:</b>           |        |
| <b>Depth mMd:</b>                        | 4094   |
| <b>Depth mTVD:</b>                       | 3180.5 |
| <b>Plug Back Depth mMD:</b>              |        |
| <b>Depth at formation strength mMD:</b>  | 3059   |
| <b>Depth At Formation Strength mTVD:</b> | 2874.4 |
| <b>Depth At Last Casing mMD:</b>         | 4087.1 |
| <b>Depth At Last Casing mTVD:</b>        | 3178   |

### Summary of activities (24 Hours)

- Rigged up bleed-off manifold on KVV and installed bleed-off line.
- Hooked up Altus pump for local control of HMV and DHSV.
- Leak tested bleed-off manifold. Experienced issues with leaking check valve.
- Opened HMV and MMV. 29 bar trapped above DHSV. Bled down pressure to 0,3 bar.
- Removed tree cap and installed cement spool onto XT.
- Attempted to pressure tested cement spool

### Summary of planned activities (24 Hours)

- Flush well by bullheading SW
- Pump and bullhead cement in 7" liner
- WOC. Meanwhile: Pressure test BOP
- Pressure test and inflow test cement plug
- Inflow test DHSV

### Operations

| Start time | End time | End Depth mMD | Main - Sub Activity   | State | Remark                                                                                                                                                                                                                                                                                                                                      |
|------------|----------|---------------|-----------------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:45      | 01:15    | 4094          | plug abandon -- other | ok    | Performed TBT with all involved personnel for rigging up cement spool onto XMT                                                                                                                                                                                                                                                              |
| 01:15      | 02:15    | 4094          | plug abandon -- other | ok    | Removed hatch on well F-1 C.<br>Meanwhile: Altus prepared and lowered hoses down to moonpool for local control of HMV and DHSV.                                                                                                                                                                                                             |
| 02:15      | 02:30    | 4094          | plug abandon -- other | ok    | Installed scaffolding around hatch.<br>Meanwhile: Barried off area on XT deck.                                                                                                                                                                                                                                                              |
| 02:30      | 03:45    | 4094          | plug abandon -- other | ok    | Verified no pressure on KVV prior to rigging up manifold<br>Rigged up manifold on KVV. Installed bleed off line as per DOP.                                                                                                                                                                                                                 |
| 03:45      | 04:30    | 4094          | plug abandon -- other | ok    | Altus hooked up hoses for local control of HMV and DHSV.<br>Meanwhile: Rearranged hoses in moonpool for over head crane to have clear passage.                                                                                                                                                                                              |
| 04:30      | 06:00    | 4094          | interruption -- other | ok    | Attempted to leak test bleed-off manifold against closed KVV with test pump, no go.<br>Attempted to re-test, no go. Found leaking check valve on manifold.<br>Replaced check valve and attempted to pressure test line-up to XT cross, no-go.<br>Found newly installed check valve also leaking. Replaced check valve with lo-torque valve. |
| 06:00      | 06:30    | 4094          | plug abandon -- other | ok    | Leak tested bleed-off manifold, OK.                                                                                                                                                                                                                                                                                                         |
| 06:30      | 07:00    | 4094          | plug abandon -- other | ok    | Opened HMV and MMV, 29bar above DHSV.<br>Started to bleed down pressure above DHSV through KVV to closed drain.                                                                                                                                                                                                                             |
| 07:00      | 09:15    | 4094          | plug abandon -- other | ok    | Continued bleeding off pressure above DHSV. Bled down to 0,3bar.<br>Closed HMV and confirmed no pressure in XT cross.<br>Removed bleed off line and removed tree cap.                                                                                                                                                                       |
| 09:15      | 09:45    | 4094          | plug abandon -- other | ok    | Removed studded tree cap connection from XT and lifted same away with tugger.                                                                                                                                                                                                                                                               |
| 09:45      | 16:15    | 4094          | interruption -- other | ok    | Studded bolts found to be loose on cmt manifold and spool. Lifted cement manifold with gantry crane<br>Rigged up high torque equipment and torqued up studs correctly, checked all other studs.<br>Meanwhile: Installed split hatches over well F-1 C. Test ran shakers.                                                                    |
| 16:15      | 16:30    | 4094          | plug abandon -- other | ok    | Performed Pre-job Meeting for installing the cement spool onto XT.                                                                                                                                                                                                                                                                          |
| 16:30      | 17:15    | 4094          | plug abandon -- other | ok    | Lifted cement spool and landed off on XT according to simops procedure.                                                                                                                                                                                                                                                                     |
| 17:15      | 18:00    | 4094          | plug abandon -- other | ok    | M/U studded flange connection to XT.<br>Meanwhile: Prepared cement hose                                                                                                                                                                                                                                                                     |
| 18:00      | 18:45    | 4094          | plug abandon -- other | ok    | Installed smaller split hole cover around cement spool on hatch deck.<br>Rigged up cement hose to cement spool. Installed safety slings.                                                                                                                                                                                                    |
| 18:45      | 19:00    | 4094          | plug abandon -- other | ok    | Cleaned and cleared moonpool area.                                                                                                                                                                                                                                                                                                          |
| 19:00      | 21:30    | 4094          | plug abandon -- other | ok    | Built scaffold in moon pool around cement spool for open and closing the lo-torq valves, and to install the drain hose on top.<br>Meanwhile: Altus re-routed and re-installed control hoses for local control of HMV and DHSV. Hook up contingency hose from bleed-off manifold to overboard.                                               |
| 21:30      | 22:15    | 4094          | plug abandon -- other | ok    | Continued rigging up hoses to cement spool.<br>Meanwhile: Scaffolders continued to build scaffold in moonpool. Cementers prepared fluid for volume test of line to moonpool. Altus tested and checked hose connections for local control operation of HMV and DHSV.                                                                         |
| 22:15      | 22:45    | 4094          | plug abandon -- other | ok    | Altus installed hose to closed drain on top of cement spool.                                                                                                                                                                                                                                                                                |
| 22:45      | 23:00    | 4094          | plug abandon -- other | ok    | Performed Pre-job Meeting for pressure testing the cement spool                                                                                                                                                                                                                                                                             |
| 23:00      | 00:00    | 4094          | plug abandon -- other | ok    | Prepared cement unit for cement operation and volume test to moonpool.                                                                                                                                                                                                                                                                      |