

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-17 00:00 - 2016-06-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

- WOC while monitoring pressure in XT cross.
- Pressure tested BOP
- Inflow tested and pressure tested cement plug in 7" liner
- Attempted to inflow test DHSV
- Rigged down cement spool
- Installed tree cap on XT

Summary of planned activities (24 Hours)

- R/U WL riser and lubricator
- Install & pressure test shallow set mechanical plug
- R/D WL riser and lubricator
- N/D Xmas tree
- Install BOP

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	4094	plug abandon -- other	ok	Monitored pressure in XT cross. SIWHP decreased slowly and stabilized at 26 bar. Cycled HMV and MMV every 1-1,5 hours. Meanwhile: Flushed kill - and cement manifold with cement unit. Attempted to pressure test cement unit.
03:00	05:00	4094	plug abandon -- other	ok	Continued monitoring pressure in XT cross, SIWHP 49 bar. Bled down to 30 bar through closed drain. Continued cycling HMV and MMV every 1-1,5 hours. Meanwhile: Attempted to pressure test cement unit.
05:00	07:00	4094	plug abandon -- other	ok	Continued monitoring pressure in XT cross, SIWHP 48,6 bar. Bled down to 32,6 bar through closed drain. Continued cycling HMV and MMV every 1-1,5 hours.
07:00	13:30	4094	plug abandon -- other	ok	Pressure tested BOP Meanwhile: Monitored pressure in XT cross. Bled off from 50 to 30,5bar. Continued to cycle HMV and MMV every 1-1,5 hours.
13:30	13:45	4094	plug abandon -- other	ok	Performed TBT for inflow test and pressure test cement plug
13:45	14:30	4094	plug abandon -- other	ok	Opened SV and pressured up to 50 bar with cement unit to equalize opened HMV. Pressured up well to 310bar, 680ltr pumped from 47 bar to 310 bar. Closed SV and bled off pressure in XT cross through closed drain.
14:30	15:00	3100	plug abandon -- other	ok	Pressure tested cement plug to 310bar.
15:00	16:30	3100	plug abandon -- other	ok	Bled down pressure to 40 bar through closed drain. Continued bleeding down to 10 bar in steps of 10 bar. Monitored pressure for 10 minute at each step. Inflow tested cement plug to 38 bar differential for 30min.
16:30	16:45	3100	plug abandon -- other	ok	Equalized pressure and opened SV. Pressured up well to 256 bar using cement unit. Closed SV Closed DHSV, bled off 340ml control fluid from control line. Bled off well to 185 bar through closed drain.
16:45	17:30	3100	plug abandon -- other	ok	Attempted to inflow test DHSV to 70bar/30min.
17:30	18:00	3100	plug abandon -- other	ok	Bled down pressure in well to 10 bar through closed drain Attempted to inflow tested DHSV to 245bar/30min.
18:00	21:30	3100	plug abandon -- other	ok	Pressured up well to 100 bar, 240lts pumped. Volume pumped indicated that the DHSV was open. Evaluated situation.
21:30	22:00	3100	plug abandon -- other	ok	Performed TBT for inflow test of DHSV with all involved personnel
22:00	22:15	3100	plug abandon -- other	ok	Prepared to inflow test DHSV. Prepared drums for volume control on cantilever. Altus prepared drain line from top of cement spool to cantilever.
22:15	22:30	3100	plug abandon -- other	ok	Pressured up well to 255bar with cement unit, 375 lts pumped from 100 to 255 bar. Totally pumped 615lts from 10 to 255 bar. No indication on test pump that DHSV opened. Bled off control line to DHSV, volume bled back 340ml.
22:30	23:00	3100	plug abandon -- other	ok	Closed swab valve and bled off well to 234 bar, 100 lts bled back. Bled off additional 85 lts, well pressure 185 bar.
23:00	00:00	3100	plug abandon -- other	ok	Pressured up DHSV control line to 400bar. Bled off entire well to 30 bar through closed drain. Pressured up well to 256 bar with cement unit, 604ltr pumped.