

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-20 00:00 - 2016-06-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

- N/D XT and spacer spool
- Installed surface riser joint
- Pressure tested BOP and TDS
- Prepared to skid BOP over well center

Summary of planned activities (24 Hours)

- Skid BOP over well center
- Install diverter and perform BOP connector test
- RIH with TH retrieval tool
- Retrieve TH
- Pull completion
- Install 9 5/8" EZSV and cut casing
- Pull 10 3/4" surface tie-back
- Punch below 10 3/4" subsea CH
- Circulate through B-annulus to SW

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	plug abandon -- other	ok	Continued R/D WL BOP and lower riser. L/D lower riser in moonpool.
01:15	01:30	0	plug abandon -- other	ok	Performed TBT for removal of WL adapter and installing lifting cap
01:30	02:15	0	plug abandon -- other	ok	Removed wireline adapter and installed lift cap on XT. Meanwhile: Electrician and hydraulic mech. prepared to disconnect cables and hoses from XT.
02:15	03:00	0	plug abandon -- other	ok	Electrician and hydraulic mech. continued disconnecting electrical cables and hydraulic hoses from XT. Meanwhile: Removed wireline BOP hoses from moonpool hatch.
03:00	03:30	0	plug abandon -- other	ok	Prepared to remove hatches on well F-1 and F-6. Meanwhile: Continued to remove wireline BOP hoses from moonpool.
03:30	04:00	0	plug abandon -- other	ok	Performed housekeeping and PDO check in moonpool prior to lifting hatches.
04:00	04:15	0	plug abandon -- other	ok	Performed handover meeting with new drilling crew
04:15	05:00	0	plug abandon -- other	ok	R/U and pulled split hatch on well F-1 C.
05:00	07:00	0	plug abandon -- other	ok	R/U and pulled split hatches from F-1 and pulled hatch on F-6. Removed steel beam between hatches. Meanwhile: Lifted WL BOP out of moonpool. Prepared foxhole running tool and installed same.
07:00	07:30	0	plug abandon -- other	ok	Performed handover meeting with new service crew. Prepared and activated permits. Meanwhile: Performed housekeeping and drops check in moonpool area. Pulled foxhole.
07:30	08:45	0	plug abandon -- other	ok	Pulled masterbushing and rotary ring. Installed hand rails. Lowered TDS lifting arrangement and installed same on XT with double securing. Lifted and held 2 ton tension. Removed XT clamp. Disconnected XT and lifted same into moonpool.
08:45	09:15	0	plug abandon -- other	ok	Attempted to shift load from TDS to port gantry crane. Unable to gain enough height on gantry crane to move XT into moonpool.
09:15	09:30	0	plug abandon -- other	ok	Performed new TBT to discuss situation.
09:30	10:30	0	plug abandon -- other	ok	Re-rigged lifting arrangement and landed XT on skid in moonpool.
10:30	12:00	0	plug abandon -- other	ok	Lowered 2 tuggers into moonpool and attached to XT spool. Removed NT2 connector. Disconnected and lifted XT spool through rotary and L/D same on drill floor. Meanwhile: Secured XT on skid.
12:00	12:15	0	plug abandon -- other	ok	Performed handover meeting with new drilling crew.
12:15	12:30	0	plug abandon -- other	ok	Installed outer ring and masterbushing.
12:30	13:00	0	plug abandon -- other	ok	Prepared multibowl for installing riser joint. Meanwhile: Removed foxhole running tool and L/O same.
13:00	15:00	0	plug abandon -- other	ok	Disassembled control lines from XT and installed communication collar in multibowl. Meanwhile: Cleaned and cleared drill floor.
15:00	15:30	0	plug abandon -- other	ok	Prepared riser joint for transfer to TDS.
15:30	15:45	0	plug abandon -- other	ok	Performed TBT for P/U and installing riser joint
15:45	16:45	0	plug abandon -- other	ok	P/U riser joint from HTS. Removed masterbushings and outer ring in rotary. Ran riser joint through rotary and landed on multibowl.
16:45	17:15	0	plug abandon -- other	ok	M/U NT2 connection on multibowl. Meanwhile: R/D double lifting arrangement.
17:15	17:30	0	plug abandon -- other	ok	Performed TBT for installing beam and hatches on F-1 and F-6.
17:30	19:00	0	plug abandon -- other	ok	Installed beam and hatches on F-1 and F-6. Meanwhile: Removed WL grease skid from drill floor. Prepared slick joint and diverter for installation.
19:00	21:30	0	plug abandon -- other	ok	Continued installing hatches on F-1 and F-6. Meanwhile: Continued preparing slick joint and diverter.
21:30	00:00	0	plug abandon -- other	ok	Installed scaffolding in moonpool. Meanwhile: Prepared equipment for testing BOP