

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-21 00:00 - 2016-06-22 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:51 |
| Report number:           | 7                |
| Days Ahead/Behind (+/-): |                  |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2014-02-21 14:30 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2014-03-15       |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.6                      |
| Dia Last Casing (I):        |                          |

|                                   |         |
|-----------------------------------|---------|
| Depth at Kick Off mMD:            |         |
| Depth at Kick Off mTVD:           |         |
| Depth mMD:                        | -999.99 |
| Depth mTVD:                       |         |
| Plug Back Depth mMD:              | 3100    |
| Depth at formation strength mMD:  | 3059    |
| Depth At Formation Strength mTVD: | 2874.4  |
| Depth At Last Casing mMD:         | 4087.1  |
| Depth At Last Casing mTVD:        | 3178    |

Summary of activities (24 Hours)

- N/U BOP
- Installed diverter
- Performed connector test
- R/U equipment for pulling tubing
- RIH w/ THRT

Summary of planned activities (24 Hours)

- Pull tubing hanger
- Pull tubing from 2400 m
- RIH w/ cutter and EZSV (combined run)
- Cut 9 5/8" casing
- Set and pressure test EZSV
- Retrieve 10 3/4" Surface tie-back
- Punch below 10 3/4" subsea CH
- Mill 10 3/4" CH ID to 12 1/4"
- Pull 10 3/4" x 9 5/8" casing

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity   | State | Remark                                                                                                                                                                        |
|------------|----------|---------------|-----------------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 00:45    | 0             | plug abandon -- other | ok    | Continued building scaffolding in moonpool<br>Meanwhile: Prepared equipment for BOP test                                                                                      |
| 00:45      | 01:00    | 0             | plug abandon -- other | ok    | Performed TBT for removing motor from BOP crane to allow skidding BOP and for testing BOP.                                                                                    |
| 01:00      | 02:00    | 0             | plug abandon -- other | ok    | Removed motor from BOP crane.                                                                                                                                                 |
| 02:00      | 03:00    | 0             | plug abandon -- other | ok    | Tested MPR with 3 1/2" mandrel to 20/345 bar for 5/10min.                                                                                                                     |
| 03:00      | 05:45    | 0             | plug abandon -- other | ok    | Tested kelly hose, upper and lower IBOPs to 20/345 bar for 5/10min.<br>Meanwhile: Prepared for skidding BOP over well center.                                                 |
| 05:45      | 07:00    | 0             | plug abandon -- other | ok    | Skidded BOP over well center and soft landed same.                                                                                                                            |
| 07:00      | 07:15    | 0             | plug abandon -- other | ok    | Performed TBT for M/U NT2 connector                                                                                                                                           |
| 07:15      | 10:30    | 0             | plug abandon -- other | ok    | Landed BOP on riser and confirmed NT2 connector landed correctly on riser.<br>M/U NT2 connector between BOP and riser.<br>Meanwhile: Performed TBT for testing kill manifold. |
| 10:30      | 14:15    | 0             | plug abandon -- other | ok    | Installed tension cylinders on BOP.<br>Meanwhile: Prepared slick joint for running. Tested kill manifold to 20/345bar for 5/10min.                                            |
| 14:15      | 15:30    | 0             | plug abandon -- other | ok    | Installed slick joint                                                                                                                                                         |
| 15:30      | 16:00    | 0             | plug abandon -- other | ok    | Secured rotary by installing master bushings and outer ring. R/U chain sling to diverter and moved same to well center                                                        |
| 16:00      | 16:30    | 0             | plug abandon -- other | ok    | Removed master bushings and outer ring to run diverter.<br>Ran diverter.<br>Meanwhile: Tested standpipe manifold to 20/345 bar for 5/10min.                                   |
| 16:30      | 17:15    | 0             | plug abandon -- other | ok    | Aligned BOP to diverter with tension cylinders and BOP carrier. Landed diverter.                                                                                              |
| 17:15      | 17:45    | 0             | plug abandon -- other | ok    | Removed diverter lifting arrangement.<br>Meanwhile: M/U slick joint                                                                                                           |
| 17:45      | 18:30    | 0             | plug abandon -- other | ok    | R/D chain slings from TDS and installed elevator.<br>Pressure tested diverter to 103bar and overshot packer to 20 bar.                                                        |
| 18:30      | 19:00    | 0             | plug abandon -- other | ok    | Filled riser with SW using rig pumps                                                                                                                                          |
| 19:00      | 19:30    | 0             | plug abandon -- other | ok    | Performed TBT prior to work on fingerboard                                                                                                                                    |
| 19:30      | 19:45    | 0             | plug abandon -- other | ok    | Performed TBT for connector test                                                                                                                                              |
| 19:45      | 20:30    | 0             | plug abandon -- other | ok    | Performed connector test to 20/280 bar for 5/10 min                                                                                                                           |
| 20:30      | 21:30    | 0             | plug abandon -- other | ok    | Adjusted fingerboard for 7in                                                                                                                                                  |
| 21:30      | 21:45    | 0             | plug abandon -- other | ok    | Performed TBT for rigging up handling equipment                                                                                                                               |
| 21:45      | 00:00    | 0             | plug abandon -- other | ok    | R/U handling equipment for pulling tubing                                                                                                                                     |