

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-07-06 00:00 - 2016-07-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	22
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- RIH w/ 13 3/8 EZSV setting tool, circulated to sea water annulus behind 13 3/8 csg
- Pumped cement plug in annulus behind 13 3/8 csg
- Pumped cement plug on top of 13 3/8 EZSV
- Circulated well above cement plug to sea water
- WOC while performing BOP test/maintenance/laying out tubing from set back

Summary of planned activities (24 Hours)

- WOC while performing BOP test/maintenance/laying out tubing from set back
- Pressure test surface cement plug
- N/D BOP and BOP riser joint
- Skid rig over to F-15 slot
- Start R/U cement spool

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	plug abandon -- perforate	ok	C/O elevator inserts to 4.5in inserts. L/D perforation guns BHA, inspected BHA, all shots fired. C/O elevator inserts back to 5.5in inserts
00:30	00:45	0	plug abandon -- cement plug	ok	P/U EZSV setting tool
00:45	03:00	820	plug abandon -- cement plug	ok	RIH w/ EZSV setting tool to 163m, installed PS21, continued RIH to 820m
03:00	04:30	840	plug abandon -- cement plug	ok	Broke and M/U 1x double and 2x 3m pups for spaceout pump-in sub. M/U pump-in sub, cementing hose w/ LTVs. Recorded up/down weights 97t/91t. RIH and stang into EZSV w/ running tool w/ 10t set down weight.
04:30	04:45	840	plug abandon -- cement plug	ok	Performed Pre-job Meeting for displacement annulus behind 13 3/8in csg,
04:45	07:00	840	plug abandon -- cement plug	ok	Circulated annulus behind 13 3/8in csg to clean sea water, increased flow rate from 250 to 1250lpm, pumped 2 BU or total of 144 m3, until clear sea water confirmed in returns. Observed H2S of max 14ppm on Baker sensor in gas trap. No H2S in air measured on gas sensor in shaker room. Treated returns with SOURSCAV to remove H2S and Soda Ash (to increase pH) to prevent forming new H2S
07:00	07:45	840	plug abandon -- cement plug	ok	Flow checked well on full opened choke: Static. Opened UPR and continued monitoring well on trip tank. Static. Meanwhile performed TBT for cement job
07:45	08:15	840	plug abandon -- cement plug	ok	Performed line test prior to cement job to 100 Bar. Good test. Checked line up, Prepared for pumping cement job
08:15	10:00	840	plug abandon -- cement plug	ok	Cement plug in annulus between 13 3/8in csg and 20in csg. Theoretical height from 850m to 450m (TOC). Pumped 20 m3 of wash pill, 1200 l/min/ 13 bar. Mixed and pumped 35 m3 of 1,9 SG cement slurry, 600 l/min. Displaced the cement with cement unit with 11 m3 of drill water, 1200 l/min, pumping pressure went up to 50 bar.
10:00	10:30	840	plug abandon -- cement plug	ok	Stang out of EZSV w/ running tool, P/U 3.5m above EZSV. Balanced cement plug. Theoretical height from 840m to 740m (TOC). Mixed and pumped 7,7 m3 of 1,9 SG cement slurry, 600 l/min. Displaced the cement with cement unit with 7,8 m3 of drill water, 800 l/min, pumping pressure of 10 bar.
10:30	11:00	730	plug abandon -- cement plug	ok	Broke off cement hose and checked for backflow: no backflow observed, string on vacuum. L/D cement assembly. POOH from 836.5m to 730m 2 min /stand
11:00	12:45	730	plug abandon -- cement plug	ok	P/U single with 2 x sponge balls installed and M/U TDS. Circulated at 2500 l/min, 19 bar, 50 RPM, 2-4kNM until clean returns confirmed. Totally pumped 3x bottoms up (120m3). Meanwhile flushed manifolds after cement job
12:45	14:15	0	plug abandon -- cement plug	ok	POOH from 730m to 85m. Removed PS21 slips and installed master busing. Continued POOH to surface. L/D EZSV running tool
14:15	15:00	0	plug abandon -- cement plug	ok	Cleaned rig floor after cement job, broke out cement assembly and L/D same
15:00	16:00	0	plug abandon -- circulating conditioning	ok	M/U BOP jetting sub and washed/jet BOP with 1500 LPM at 3 bar. Broke off jetting sub and R/B stand
16:00	19:00	0	plug abandon -- cement plug	ok	WOC. Meanwhile carried out maintenance on AFT and FWD PRS, DW, TDS, AFT IR.
19:00	00:00	0	plug abandon -- cement plug	ok	WOC. Meanwhile worked to install csg tongs on fox hole side. Continued maintenance TDS, housekeeping in shakers, prepared tools and equipment for N/D diverter and BOP. Refilled gearbox oil on TDS