

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-07-07 00:00 - 2016-07-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	23
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- WOC, meanwhile performed maintenance on DW, TDS, prepared for N/D BOP, started L/D 7in tbg from derrick
- Attempted to pressure test surface cement plug with no success
- Continued to L/D 7in tbg from derrick
- RIH RTTS BHA, set RTTS in production riser. Attempted to test surface cement plug under RTTS, no success. Released RTTS and POOH
- Started N/D BOP

Summary of planned activities (24 Hours)

- N/D BOP and surface riser
- Skid the rig to F-15D well
- Rig up cement spool

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	plug abandon -- cement plug	ok	WOC. Meanwhile removed tools and equipment from TDS, prepared tools and equipment for N/D diverter and BOP. Moved fishing equipment from cantilever to free up space for 7in tbg. Moved new lifting cap for cementing spool into moonpool.
01:00	01:30	0	plug abandon -- cement plug	ok	WOC. Meanwhile worked to L/O 7in tubing from derrick. Issues with coupling hanging up on upper claw when repositioning PRS at foxhole. Continued to prepare tools and equipment. Continued hosekeeping in shakers.
01:30	02:00	0	plug abandon -- cement plug	ok	WOC. Meanwhile worked to L/O 7in tubing from derrick. Difficulties to breakout connection w/ csg tong. Continued to prepare tools and equipment. Continued hosekeeping in shakers
02:00	03:00	0	plug abandon -- cement plug	ok	WOC. Meanwhile worked to L/O 7in tubing from derrick. Layed out 1x stand.
03:00	03:15	0	plug abandon -- cement plug	ok	WOC. Meanwhile worked to install bolt on TDS blower cabinet
03:15	04:15	0	plug abandon -- cement plug	ok	WOC. Meanwhile worked to L/O 7in tubing from derrick. Layed out 2x stands.
04:15	05:00	0	plug abandon -- cement plug	ok	Pressure tested surface cement plug against closed shear ram. Attempted to test twice. Pressure broke off around 30-40bar and leaked off. After second attempt started losing fluid into the well around 1,6m3/hour
05:00	16:00	0	plug abandon -- other	ok	Continued to layout 7in pipe from derrick. Layed out 9x stands. Meanwhile continued w/ maintenance work on TDS and DW. Function tested BOP. Continued preparation to N/D BOP. Losses 1,6m3/hour. Meanwhile evaluated with onshore organization further plans
16:00	16:15	0	plug abandon -- other	ok	Performed Pre-job Meeting prior to run RTTS plug
16:15	18:00	0	plug abandon -- mechanical plug	ok	RIH 3x stands 8,25in DC and RTTS BHA. Losses 1,6m3/hour
18:00	18:30	132	plug abandon -- other	ok	RIH on 5,5in DP to 130 w/ RTTS plug BHA. M/U pup joint for space out and connected TDS. Placed RTTS packer at 131,5m (middle element). Filled pipe and broke circulation. Recorded up/down weights 88t/84t. Losses 1,6m3/hour
18:30	18:45	132	plug abandon -- mechanical plug	ok	Set RTTS Plug at 131,5m (middle element). Closed UPR on BOP and lined up cement unit for pressure test below RTTS via drill string. Losses stopped after RTTS packer was set
18:45	19:30	132	plug abandon -- mechanical plug	ok	Pressure tested the surface lines to 125 bar/ 10 min. Attempted to pressure test surface cement plug below RTTS plug. Pressure broke at around 30 bar. Stopped pressuring up. Pressure leaked off.
19:30	20:30	0	plug abandon -- mechanical plug	ok	Released RTTS plug, POOH w/ RTTS BHA, losses 1,6m3/hour
20:30	22:15	0	plug abandon -- mechanical plug	ok	L/D RTTS BHA, R/B 8,25in drill collars. Cleaned drill floor
22:15	22:30	0	plug abandon -- other	ok	Performed Pre-job Meeting to N/D diverter
22:30	00:00	0	plug abandon -- other	ok	Removed elevators and rotator. Attached chains to bails. Installed lifting eyebolts to diverter. Pulled diverter to rig floor, 11,5t overpull to come free. Installed outer ring and master bushing