

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-07-08 00:00 - 2016-07-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	24
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- Pulled diverter
- N/D BOP
- Pulled HP surface riser
- Installed hatch over F-1 slot
- Continued reporting on 15/9-F-15D

Summary of planned activities (24 Hours)

- Reporting on 15/9-F-15D

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	0	plug aband on -- other	ok	Pulled and secured diverter to setback. Cleaned bell nipple and removed bolts, prepared for lifting. Pulled bell nipple to rig floor, landed, installed outer ring and master bushing
01:45	04:15	0	plug aband on -- other	ok	TBT for rigging down tensioners, breaking NT2 and skidding BOP to stump. Transferred weight from tensioners to BOP carrier, removed and secured tensioners. Drop checked BOP prior to starting on NT2 connector.
04:15	05:00	0	plug aband on -- other	ok	Released NT2 connection
05:00	05:30	0	plug aband on -- other	ok	Skidded BOP from well to stump
05:30	07:15	0	plug aband on -- other	ok	M/U BOP NT2 connection onto stump w/ 1600ft/lbs
07:15	09:45	0	plug aband on -- other	ok	Prepared to pull riser, carried out TBT for pulling HP riser. Removed master bushing and outer ring. Installed handrails around rotary table. Lowered down TDS/Chains and attached slings to chain for pulling HP riser. Loosened last 4 bolts on riser and removed half-moon covers. Pulled Riser to rig floor and layed out same on HTS, 5.5t. Cleared rig floor.
09:45	11:45	0	plug aband on -- other	ok	Removed half-moon hatches from F-1 and moved them to moon pull. Installed hatch over F-1 slot. CONTINUED REPORTING ON F-15D It is planned to verify status of surface cement plug during riser removing work, upon completion of main PnA activities on other wells