

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-31 00:00 - 2008-04-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	85
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	3448
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Locked TBC connector to subsea wellhead. Performed overpull test. Pumped hydraulic fluid / corrosion inhibitor in TBC cavities. Tested riser to 200 bar against GTV plug. Installed tensioning assembly on Centralizer deck and transferred load from block to tension cylinders. Installed centralizers in wellhead decks. Cut riser and made 45 deg bevel in riser circumference.

Summary of planned activities (24 Hours)

Install surface WH and test BT seals. Install surface riser. N/U BOP and diverter. Install bowl protector in surface wellhead.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	101	drilling -- b op/wellhead equipment	ok	Held toolbox talk prior to lifting in tension joint. Removed BX-elevator. Installed 2 wire slings between balls and elevator. Picked up tension joint with deck crane and laid same on HTS cradle. Hooked up aft sling in tugger to get further in on drillfloor. Latched BX elevator around lift sub below 3 m pup joint. Lifted tension joint to upright position with simultaneous lift on deck crane and block.
01:00	02:30	101	drilling -- b op/wellhead equipment	ok	Removed handling flange type F. Installed guide pins and landed tension joint on 3rd PR double. Made up connection using bolt tensioner tools. Pressure tested connection through test port 5 min / 345 bar using hand pump. Installed bolt protector caps. Installed fairings.
02:30	04:00	120	drilling -- b op/wellhead equipment	ok	Released BX elevator and removed slings. Installed BX elevator in balls. Re-latched tension joint. Removed spider and installed master bushing. RIH with tensioner joint, installed bowl and hung off riser on 3 m 5 1/2" pup joint.
04:00	04:45	140	drilling -- b op/wellhead equipment	ok	Made up 5 1/2" landing stand. RIH with production riser on 5 1/2" DP. Guided TBC into guide funnel while observing with ROV. Used ROV C-guide for stabbing TBC. Positioned ROV with manipulator camera pointing upwards in guide funnel cut out window. Observed TBC relative to VX ring and top wellhead while coming down with production riser. Stopped riser motion when ~10 cm TBC swallow was obtained.
04:45	05:45	140	drilling -- b op/wellhead equipment	ok	Detached lift sling on two points on each side of the hinge of the guide funnel. Unlocked hinge bolts and split guide funnel. Removed guide funnel by means of ROV and tuggers.
05:45	06:00	140	drilling -- b op/wellhead equipment	ok	RIH with production riser and landed TBC on top of wellhead. Set down 10 MT. Ran hotstab and minireel hose along guidewire.
06:00	07:00	140	drilling -- b op/wellhead equipment	ok	Established hot stab in port A and set valves on ROV lock panel to "lock". Verified TBC fully landed. Locked TBC by pressuring up through minireel to 3000 psi. Observed movement of indicator rods as prescribed. Maintained pressure for 15 mins. Set valves on ROV lock panel to parking position. Meanwhile assisted production in equalising across F-12 DHSV using cement unit.
07:00	07:15	140	drilling -- b op/wellhead equipment	ok	Performed overpull test to 116 MT hookload / 20 MT overpull.
07:15	08:30	140	drilling -- b op/wellhead equipment	ok	Removed hotstab and installed dummy stab. Moved hotstab to receptacle on panel B. Set valves to lower dog flush and injected hydraulic fluid / corrosion inhibitor through minireel.
08:30	09:00	140	drilling -- b op/wellhead equipment	ok	Installed bleeder valve on top of tension joint running flange to prepare for pressure test.
09:00	10:00	140	drilling -- b op/wellhead equipment	ok	Flushed and filled riser while venting air through valve on top of tension joint running flange. Closed valve. Lined up cement unit to standpipe and verified line-up by putting 15 bar on IBOP and opening same.
10:00	11:00	140	drilling -- b op/wellhead equipment	ok	Pressure tested production riser to 20/200 bar 5/10 min - ok. Pumped 680 liter and got full return when bleeding back. Observed for leaks around TBC with ROV - ok. Maintained 20 MT overpull on TBC while performing pressure test.
11:00	11:45	140	drilling -- b op/wellhead equipment	ok	Reduced hookload to 107 MT / 10 MT overpull on TBC. Took measurement for contact ring relative to Centralizer deck. Meanwhile pumped corrosion inhibitor in TBC upper piston cavity through hotstab port B.
11:45	13:45	140	drilling -- b op/wellhead equipment	ok	Unstabbed hotstab and installed dummy stab in receptacle B. Landed riser guide funnel on F-5 using ROV and tugger support. Installed hatches on all levels in wellhead module for slot F-3 and F-5.
13:45	14:15	140	drilling -- b op/wellhead equipment	ok	Held toolbox talk prior to installing tensioner assembly.
14:15	21:30	140	drilling -- b op/wellhead equipment	ok	Hoisted tension ring and removed nylon guide in Centralizer deck. Installed centralizer and boat collision stool in Centralizer deck. Placed wooden beams on boat collision stool and landed tension ring on top. Installed contact ring below mark on riser contact grooves. Installed and assembled tension assy half hubs with shims and made up tension ring lock plates. Connected 2 tension cylinders. Elevated tension assembly with tension cylinders and checked contact ring alignment. Made up contact ring. Connected 2 tension cylinders.
21:30	22:15	140	drilling -- b op/wellhead equipment	ok	Pressured up on tension cylinders to 4 x 90 bar (150 MT) and transferred tension from block to tension cylinders on Centralizer deck. Slacked off drillstring to obtain marginal overpull (~1 MT) at cutting height.

22:15	23:00	140	drilling -- b op/wellhea d equipme nt	ok	Installed centralizer assembly in Tensioner deck.
23:00	00:00	140	drilling -- b op/wellhea d equipme nt	ok	Installed Norse cutting equipment on riser. Barrired off Centralizer deck.

Drilling Fluid

Sample Time	13:00
Sample Point	Active pit
Sample Depth mMD	3508
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured