

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-12 00:00 - 2008-04-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	97
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

ND BOP and surface riser. Installed spacer spool on WH and dart in BPV. Skidded rig to lift XMT into wellhead module. Lifted XMT on to F-4 spacer spool.

Summary of planned activities (24 Hours)

Install XMT assy and flowline and test same. Pull dart and BPV.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	completion -- test scssv	ok	POOH with running string and LD RT.
00:30	02:45	0	completion -- completion string	ok	RD completion handling equipment.
02:45	03:45	0	completion -- completion string	ok	PU 2 joints of 5 1/2" HWDP and RIH and drained riser.
03:45	06:00	0	completion -- completion string	ok	ND and pulled diverter.
06:00	10:15	0	drilling -- bop/wellhead equipment	ok	Continued ND diverter. Went trough SJA and procedure with day crew. Attached slings to slick joint. Prepared barriers, handrails and slings. Lifted out diverter. Installed outer ring and master bushings. Loosened nuts on slick joint.
10:15	12:00	0	drilling -- bop/wellhead equipment	ok	Held tool box talk and reviewed SJA and procedures. Disconnected tension cylinders in WH module.
12:00	13:15	0	drilling -- bop/wellhead equipment	ok	ND NT2 connection on BOP. Informed production department to shut in well at 12.30.
13:15	14:00	0	interruption -- wait	ok	Waited on production to shut in well. Meanwhile removed 2 HP hoses connected to WH.
14:00	14:45	0	drilling -- bop/wellhead equipment	ok	ND slick joint and BOP.
14:45	16:15	0	drilling -- bop/wellhead equipment	ok	Dismantled scaffolding on NT2 connection in moonpool and installed slings on riser. RU for disconnecting riser NT2 connection and disconnected same.
16:15	17:30	0	drilling -- bop/wellhead equipment	ok	Dismantled scaffolding in moonpool. PU riser and terminated control lines on well head. Installed carrier on HTS. Installed hatch on weather deck and master bushings on rig floor. Hoisted riser to rig floor and retracted same.
17:30	19:15	0	completion -- test scssv	ok	Disconnected control lines from communication collar and hoisted same to rig floor. Installed hatch in moonpool. Installed outer ring and master bushings on rig floor. Installed anti vibration ring on TH. Removed one control line exit block on multi bowl. Unwrapped required length of CL around TH neck and fed control line through dedicated port on multi bowl. Fed high pressure packings and fittings onto CL and MU fittings to threads in multi bowl. Installed dart in BPV in TH by hand. Installed 137 VG seal ring on top of multi bowl and VG 63 seal ring on top of TH.
19:15	20:30	0	completion -- test scssv	ok	Removed hatch to F-4. Lowered spacer spool down from rig floor with TDS until NT2 box connector landed out on top of WH. MU locking dogs until connection leveled out. MU actuation screws with 800 ft-lbs. Disconnected slings and removed same. Pressure tested and energized BT seals through ports 7/8. Tested VG 63 connection trough test port 9/10 to 35 bar/5 min. Tested TH void, grafoil seals and BT seals 35/380 bar for 5/10 min via test port 5/6. MU ferrule swagelock fittings for CL. Installed seal rings and CL exit block. Installed seal ring on top of spacer spool.
20:30	00:00	0	moving -- skid	ok	Skidded cantiliver 1.5 m starboard and as far aft as possible to be able to position crane for lifting XMT.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03

Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured