

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-13 00:00 - 2008-04-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	98
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Lifted XMT on to F-4 spacer spool. Installed XMT assy and flowline. Waited on production department to start production from F-12. Pressure tested line up from cmt unit to 20 bar for 5 min against XMT KVV.

Summary of planned activities (24 Hours)

Pressure test and commision XMT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	completion -- bop/well head equipment	ok	Held tool box meeting. Connected crane hook to one of the two chackles in the end of the chain hoist and wire sling. Disconnected transport plate. Lifted XMT to wireline deck and landed it on wooden beams, where it hung suspended in crane hook and resting on wooden beams with 1 MT.
02:00	05:15	0	moving -- skid	ok	Skidded rig to sea fastening position to gain access for lifting XMT with the port aft deck crane.
05:15	06:00	0	completion -- bop/well head equipment	ok	Held tool box meeting. Attempted to lift XMT from wireline deck to F-4 wellhead. Could not reach F-4. Decided to skid further to starboard.
06:00	07:00	0	moving -- skid	ok	Skidded 0.6 m further starboard and reached max skidded position starboard and fwd (sea fastning position).
07:00	09:00	0	moving -- skid	ok	Unable to reach F-4 and F-5 with port aft deck crane. Evalutated alternative methode for landing of XMT. Meanwhile held toolbox meeting and went through procedures and SJA with day crew.
09:00	10:30	0	moving -- skid	ok	Skidded port and aft out to F-4. Meanwhile lined up from CMT onto F-12 kill valve. Lined up over choke manifold to equalize above TRSCSSV. Tested lines. Equalized TRSCSSV with 84 bar and opened same. Started production from F-12.
10:30	11:00	0	moving -- skid	ok	Held time-out for safety. Talked about everyones right to stop the operation if anything is unclear or confusing. Went through operational plan and safety aspects involved.
11:00	12:00	0	moving -- skid	ok	Installed staircase to cantiliver.
12:00	13:30	0	completion -- bop/well head equipment	ok	Removed big moonpool hatch and lowered XMT to moonpool. Re-installed hatch.
13:30	15:30	0	moving -- skid	ok	Transferred XMT from turtle to weather deck and skidded cantiliver to port and fwd to position XMT in center.
15:30	16:15	0	interruption -- wait	ok	Waited on production to shut in well.
16:15	16:45	0	completion -- bop/well head equipment	ok	Attached TDS to XMT. Positioned and disconnected base plate.
16:45	17:30	0	moving -- skid	ok	Skidded rig fwd and port to position XMT over F-4 for final installation. Meanwhile bled down all pressures on F-12 to zero bar.
17:30	18:45	0	completion -- bop/well head equipment	ok	Moved hatch on weather deck to allow XMT to pass through. Lowered XMT until 1 m above F-4 spacer spool.
18:45	20:15	0	completion -- bop/well head equipment	ok	Held tool box meeting. Lowered XMT on to spacer spool with TDS and verified correct orientation. MU graylock connection. Re-built scaffolding around XMT for proper working environment. Checked alignment of flanges between flow hose and XMT. Pressure tested seal ring 35 bar/10 min through test port 3/4 on spacer spool to confirm proper seal.
20:15	00:00	0	completion -- bop/well head equipment	ok	Installed flow line spool. Disconnected lifting wire from TDS. Connected flexible flow line to flow line spool. Re-installed hatch.

Drilling Fluid

Sample Time	11:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	
Water (°)	
Oil (°)	
Solids (°)	

Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured