

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-15 00:00 - 2008-04-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	100
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia ():	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Completed instrumentation on XMT. Commenced commissioning.

Summary of planned activities (24 Hours)

Commission XMT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	0	completion -- bop/wellhead equipment	ok	Inspected, greased and torqued up flange on flow line flexible hose. Meanwhile worked varco bolt on AFT PRS and installed tension cylinders on F-14.
02:15	04:00	0	completion -- bop/wellhead equipment	ok	Flushed through XMT to cmt unit prior to testing flowline. Pressure tested flow line and XMT to 30/345 bar for 5/10 min. 1.1 bar drop on low pressure test and 1.7 bar drop on high pressure test.
04:00	06:00	0	interruption -- wait	ok	Commissioned XMT. Meanwhile worked on varco bolts on AFT PRS and installed tension cylinders on F-14.
06:00	12:00	0	completion -- bop/wellhead equipment	ok	Installed instrumentation on F-4 XMT. Connected umbilical to bulk head plate. Meanwhile changed out chain on HTS, emptied trip tank and repaired sensor on gate valve shakers. Started to change out one tension cylinder on F-14. Carried out work scope with climbers in derrick.
12:00	12:45	0	interruption -- wait	ok	Waited on production to restart after production shut-down.
12:45	16:30	0	completion -- bop/wellhead equipment	ok	Energized instrumentation on XMT. Meanwhile changed out one tension cylinder on F-14 and cleaned area. lined up from cement unit onto F-12 kill valve. Lined up over choke manifold. Equalized TRSCSSV with 94 bar and opened same. Started production from F-12. Carried out work scope with climbers in derrick.
16:30	17:00	0	completion -- bop/wellhead equipment	ok	Function tested XMT pressure transmitters. Meanwhile retrieved base plate from weather deck to moonpool. Carried out work scope with climbers in derrick.
17:00	19:30	0	completion -- bop/wellhead equipment	ok	Mounted umbilical termination plate on XMT. Meanwhile performed housekeeping on cantilever. Carried out work scope with climbers in derrick.
19:30	21:30	0	completion -- bop/wellhead equipment	ok	Tested annulus pressure transmitters on XMT. Meanwhile worked on Varco bolts on aft PRS. Built suspended scaffolding for repair on fwd PRS. parked and landed BOP on test stump.
21:30	22:45	0	completion -- bop/wellhead equipment	ok	Function tested PWV and HMV on XMT with process operator present. Feed back on valve position to process control room read OK. Meanwhile continued building suspended scaffolding for fwd PRS in paralell with securing bolts on aft PRS.
22:45	00:00	0	completion -- bop/wellhead equipment	ok	Commenced commissioning of XMT. Verified documentation from Vetco Gray and Aibel. Performed pre-commissioning checks. Meanwhile continued building suspended scaffolding for fwd PRS in paralell with securing bolts on aft PRS. Started to lift parts for fwd PRS onto scaffolding.

Drilling Fluid

Sample Time	00:00	11:00
Sample Point	Active pit	Active pit
Sample Depth mMD	-999.99	-999.99
Fluid Type	Packer fluid	Packer fluid
Fluid Density (g/cm3)	1.03	1.03
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		

Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		