

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-16 00:00 - 2008-04-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	101
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Commissioned XMT. Waited on WL equipment and personnel to arrive on rig.

Summary of planned activities (24 Hours)

Wait on WL equipment and personnel to arrive on rig. RU WL equipment. Pull NPR plug.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	completion -- bop/wellhead equipment	ok	Performed pre-commissioning checks of valves on XMT. Function tested MMV and SV and XMT with process operator present. Feed back on valve position to control room read OK. Meanwhile continued building suspended scaffolding for fwd PRS in paralell with securing bolts on aft PRS.
06:00	07:00	0	completion -- bop/wellhead equipment	ok	Performed pre-commissioning checks of valves on XMT. Function tested MMV and SV and XMT with process operator present. Feed back on valve position to control room read OK. Meanwhile continued building suspended scaffolding for fwd PRS in paralell with securing bolts on aft PRS.
07:00	17:00	0	completion -- bop/wellhead equipment	ok	Commissioned XMT. Meanwhile performed derrick inspection with climbers and worked on BOP.
17:00	00:00	0	workover -- wait	ok	Waiting on WL equipment and personnel to arrive on rig. Completed commisioning of XMT 38 hrs ahead of plan. Meanwhile erected scaffolding platform for fwd PRS and performed 3-monthly maintenance on BOP.

Drilling Fluid

Sample Time	10:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	
Test Temp HPHT (I)	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured