

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-01 00:00 - 2016-10-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- Troubleshoot problems with skidding system
- Skidded cantilever to F-4
- Tested Xmas tree valves
- Started R/U cement head

Summary of planned activities (24 Hours)

- R/U cement head
- Bullhead well to sea water
- Bullhead cement in 7in liner/perfs
- WOC

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
15:00	16:00	0	moving -- skid	ok	Reporting continued from F-99.
					Continued to skid cantilever to F-04 9m inboard/1.25m port. Continued work with Aft PRS
16:00	16:30	0	moving -- skid	ok	Installed covers to skidding system. Meanwhile held TBT for connecting HP hose to F-04 and for removal of well head cover/installation of split cover
16:30	17:30	0	plug abandon -- other	ok	Connected HP hose to F-04. Meanwhile tested aft PRS. Prepared subs for pressure testing
17:30	19:00	0	plug abandon -- other	ok	Performed line test down to XMT. Performed test of XMT cross 20/345bar for 5/10min. Good test
19:00	19:15	0	plug abandon -- other	ok	Performed Pre-job Meeting to remove moonpool hatches
19:15	20:15	0	plug abandon -- other	ok	Removed hatches and installed split hatch
20:15	21:30	0	plug abandon -- other	ok	Adjusted scaffolding around Xmas tree. Prepared lines and bled off A and B annulus to MGS. Worked to fill A and B annulus with sea water. Bled off pressure and removed Tree cap from Xmas tree w/ rig floor winch
21:30	23:45	0	plug abandon -- other	ok	Hooked up hydraulic pump for local control of DHSV an HMV. Meanwhile worked to fill A and B annulus with sea water, carried out TBT for R/U cement head
23:45	00:00	0	plug abandon -- other	ok	Worked to P/U cement head in moonpool using overhead crane and transferred to TDS lifting chains