

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-02 00:00 - 2016-10-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	1.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- R/U cement head
- Bullheaded well to sea water
- Bullhead cement in 7in liner/perfs
- Worked to test BOP, meanwhile WOC
- Pressure tested and inflow tested cement plug
- Inflow tested DHSV
- R/D cement head
- Installed BPV plug

Summary of planned activities (24 Hours)

- N/D Xmas tree and spacer spool
- N/U high pressure riser and BOP
- Install THRT and release TH

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	plug abandonment - other	ok	Worked to P/U cement head in moonpool using overhead crane and transferred to TDS lifting chains
00:45	01:45	0	plug abandonment - other	ok	M/U cement head to the Xmas tree, installed split hatch in moonpool
01:45	03:30	0	plug abandonment - other	ok	Built scaffolding around cement head in moonpool
03:30	03:45	0	plug abandonment - other	ok	Performed Pre-job Meeting to pressure test cement head
03:45	04:45	0	plug abandonment - other	ok	Confirmed line up, flushed and pressure tested cement head and bleed off manifold to 20/345 bar for 5/10 min
04:45	05:00	0	plug abandonment - other	ok	Performed Pre-job Meeting before bullheading operation
05:00	05:30	0	plug abandonment - other	ok	Lined up to pump into the well. Opened HMV. Wellhead pressure went up to 20 bar. Bled off pressure to MGS. Pressured up DHSV control line to 520bar. Pressured up above DHSV to equalize pressure. Observed indication of DHSV opening on hydraulic pump pressure gauge.
05:30	06:00	0	plug abandonment - other	ok	Pumped 10m3 of wash pill, 1100 l/min - 134bar
06:00	08:00	0	plug abandonment - other	ok	Bullheaded sea water into the well, 1300 l/min - 143 bar, totally pumped 140m3. Meanwhile carried out TBT for cement job
08:00	09:45	0	plug abandonment - other	ok	Lined up valves on the cement head, released bottom dart, mixed and pumped 13.6m3 1,90SG cement, 600l/min. Pressure 130 bar, decreasing to 90bar, indicating cement moving down in the tubing. Displaced lines w/ 0,9m3 of Hi-vis pill. Released top dart. Pumped 12,2m3 of Hi-vis (totally pumped 13,1m3 of Hi-vis). Displaced w/ 37,7m3 of sea water at initial rate of 1000lpm. Increased pumping rate to 1300l/min - 101bar. Reduced pumping rate in the end of displacement to 700l/min - 83bar. Switched to contamination pill. Observed rapid increase in pressure while pumping contamination pill indicating cement plugging into perforations. Shut down after having pumped 3,5m3 contamination pill, 111 bar and monitored WH pressure decline. Recorded final stabilized squeeze pressure of 60bar. Closed swab valve. Verified volumes pumped by checking volumes left in the pits and silos. Theoretical top of cement 2755mMD. DHSV was cycled 3 times after 30m3 of sea water displacement was pumped
09:45	13:00	0	plug abandonment - other	ok	Flushed manifolds after cement job. Worked aloft in derrick to repair crown grease system. Lined up and prepare to pressure test BOP. Meanwhile WOC
13:00	13:45	0	plug abandonment - other	ok	Performed BOP test No1 20/345 bar 5/10 minutes. Cycled HMV and MMV. Meanwhile WOC
13:45	14:45	0	plug abandonment - other	ok	Lined up for BOP test No2, flushed 0.5m3 through kill and choke lines
14:45	15:45	0	plug abandonment - other	ok	Performed BOP test No2 20/345 bar 5/10 minutes. Cycled HMV and MMV. Meanwhile pumped out dirty side of skimmer tank to mill tank, WOC
15:45	17:00	0	plug abandonment - other	ok	Lined up and performed BOP test No3 20/345 bar 5/10 minutes. Continued to clear out dirty side of skimmer tank, transferred to mud pits 7.5m3. Lined up to bleed off pressure from XMT 110 bar down to 62bar. Meanwhile WOC
17:00	17:30	0	plug abandonment - other	ok	Opened all low torque valves on cement head and pressure tested rig up against SV to 310 bar/10 minutes. Meanwhile WOC
17:30	18:15	0	plug abandonment - other	ok	Closed HMV , bled off pressure above HMV from 72bar to 0. Opened SV, pressured up to 72bar to equalize, opened HMV. Pressured up well against cement plug with cement pump to 310bar/10min. Pumped 620liters. Good pressure test.
18:15	19:15	0	plug abandonment - other	ok	Carried out inflow test of cement plug. Bled down pressure in tubing to 10 bar. Monitored pressure pressure for 30 min. Pressure increased 3.6 bar with clear decreasing trend towards the end. Good inflow test

19:15	22:00	0	plug abandon -- other	ok	Carried out inflow test of DHSV. Equalized pressure and opened swab valve, applied 310 bar to tubing. 770l pumped. Closed DHSV. Bled off pressure in tubing above DHSV to 240 bar. Monitored pressure above DHSV for 30 min for 70bar LP inflow test. Pressure increased 1.5bar in 30 min with decreasing trend towards the end. Good LP inflow test. Bled down pressure in tubing above DHSV to 10bar. 110l bled off. Monitored pressure above DHSV for 30 min for 300bar HP inflow test. Pressure increased 2,4bar in 30 min with decreasing trend towards the end . Good HP inflow test. Equalized pressure above DHSV, pressured up control line to DHSV to 520bar to open DHSV. Bled off tubing pressure to 20bar. 710l bled off. Closed DHSV. Bled off remaining pressure from Xmas tree. Meanwhile performed TBT to R/D cement head
22:00	23:30	0	plug abandon -- other	ok	Closed SV. R/D cement head. Removed hydraulic control hoses to HMV and DHSV. Broke off bleed off manifold from kill wing side
23:30	00:00	0	plug abandon -- other	ok	Worked to installed BPV plug for drop protection and Xmas tree lifting cap. Meanwhile performed BOP test No4