

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-10 00:00 - 2016-10-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	10
Days Ahead/Behind (+/-):	5.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2755
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- Waited on equipment to pull production riser
- L/D 5 1/2" DP from set-back
- Secured BOP on test stump
- Removed hoses and cables from WH
- Removed hatches

Summary of planned activities (24 Hours)

- RIH with PR cutter BHA and multibowl pulling tool
- Removed tension cylinders
- Wait on supply boat with remaining equipment for pulling production riser
- Pull production riser

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
10:45	13:15	0	interruption -- wait	ok	Waited on supply boat with equipment for pulling production riser Meanwhile: L/O 3 1/2" DP from set-back. Meanwhile: Performed PMs.
13:15	15:00	0	interruption -- wait	ok	Waited on supply boat with equipment for pulling production riser Meanwhile: Canged handling equipment to handle 5 1/2" DP. L/O 5 1/2" DP from set-back.
15:00	19:00	0	plug abandon -- other	ok	Continued L/O 5 1/2" DP from set-back. Meanwhile: Removed remaining hoses and electrical cables from WH
19:00	19:15	0	plug abandon -- other	ok	Performed TBT for L/D diverter
19:15	20:45	0	plug abandon -- other	ok	R/U and attached lifting equipment to TDS and diverter. L/O diverter and secured same on main deck. Removed diverter lifting equipment from TDS. Meanwhile: Performed TBT for building scaffolding around BOP connector on test stump.
20:45	21:30	0	plug abandon -- other	ok	Prepared 1502 hoses/chiksan at WH Built scaffolding around BOP.
21:30	22:15	0	plug abandon -- other	ok	N/U BOP NT2 connector on test stump. Prepared lifting equipment on moonpool hatch. Lifted multibowl NT2 connector to drill floor. Lifted PR cutter BHA to HTS
22:15	23:00	0	plug abandon -- other	ok	Continued N/U BOP NT2 connector on test stump
23:00	00:00	0	plug abandon -- other	ok	Removed hatch in moonpool.