

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-09 00:00 - 2008-08-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	41
Days Ahead/Behind (+/-):	28.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Pressure tested multibowl seals. Broke and pulled WH running tool. Made up DP stand and pull tested multibowl. Installed VR plugs, blind flanges and annulus valves on wellhead and tested same. Ran and landed BOP riser joint with dual lift. Made up BOP riser joint. Built scaffolding on Weather deck. Nipped up BOP. Installed BOP overshot joint.

Summary of planned activities (24 Hours)

Install diverter. Run test plug and test BOP connection. Set bowl protector. Run jet-sub, clean wellhead and displace riser to packer fluid. Pull bowl protector. Clean surface wellhead. Make up 10 3/4" spear and rack back. Make up adjustable sub setting tool and rack back. Rig up for running 10 3/4" casing. Make up handling tool to adjustable sub / 10 3/4" casing hanger. Run tie-back adapter and 10 3/4" tie-back casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	0	drilling -- casin g	ok	Put debris barrier inside tensioner joint. Re-configured cutting jig for making bevel. Cut bevel. Used handtools to dress cut and bevel. Removed cutting jig, cleared and tided Tensioner deck.
03:45	04:30	0	drilling -- bop/w ellhead equipm ent	ok	Pulled master bushing and outer ring. Transferred 2 x annulus valves to Tensioner deck using tugger.
04:30	05:15	0	drilling -- bop/w ellhead equipm ent	ok	Installed lift cap and single joint elevator on 13 3/8" multibowl. Attached 2 tuggers for dual lift in order to avoid F-4 shut in. Lowered 13 3/8" multibowl from drillfloor to well head. Slipped multibowl over tension joint and adjusted to correct orientation 45 deg aft stb.
05:15	06:00	0	drilling -- bop/w ellhead equipm ent	ok	Retrieved tuggers. Installed F-5 hatch on Weather deck.
06:00	10:15	0	drilling -- bop/w ellhead equipm ent	ok	Pressure tested BT seals in multibowl to 35 bar - ok. Injected and energized plastic in upper and lower BT-seals. Tested BT seals to 3000 psi / 10 min - ok. Locked in 1000 psi betw een BT seals. Energized multibowl slips by torquing up cap screws to 600 ft-lbs.
10:15	10:45	0	drilling -- bop/w ellhead equipm ent	ok	Installed outer ring and master bushing. Removed hatch on Weather deck.
10:45	11:00	0	drilling -- bop/w ellhead equipm ent	ok	RIH with 5 1/2" stand and made up to multibowl running tool. Performed overpull test of 5 MT on multibowl - ok.
11:00	11:45	0	drilling -- bop/w ellhead equipm ent	ok	Broke multibowl running tool with chain tong. Pulled running tool on 5 1/2" stand. Broke out and laid out running tool. Racked back 5 1/2" stand.
11:45	12:00	0	drilling -- bop/w ellhead equipm ent	ok	Confirmed measurement from RT to 13 3/8" wellhead to 19,955 m using laser.
12:00	12:15	0	drilling -- bop/w ellhead equipm ent	ok	Installed hatch on Weatherdeck.
12:15	13:00	0	drilling -- bop/w ellhead equipm ent	ok	Installed slings for installing BOP riser. Prepared for dual lift in order to avoid shut in of F-4/F-14. Attached 75 MT shackle in each bail. Primary lift sling 30 MT shackles + 10 m / 10 M T sling attached to 7,5 MT pad eyes with 25 MT shackles. Secondary lift sling in each bail - 12 MT shackle + 11 MT sling + 8,5 MT sling + 11 MT sling choked around neck of BOP/N T-2 connector.
13:00	16:45	0	drilling -- bop/w ellhead equipm ent	ok	Installed VR plugs, blind flange and annulus valves on wellhead outlets and tested each component accordingly.
16:45	17:45	0	drilling -- bop/w ellhead equipm ent	ok	Inspected TDS for loose items after maintenance.
17:45	18:00	0	drilling -- bop/w ellhead equipm ent	ok	Held toolbox talk for lifting and installing BOP joint.
18:00	19:00	0	drilling -- bop/w ellhead equipm ent	ok	Removed hatch on Weatherdeck. Removed outer ring and master bushing in RT.
19:00	20:45	0	drilling -- bop/w ellhead equipm ent	ok	Ran surface riser with TDS and dual lift to 0,5 m above 13 3/8" wellhead. Removed hole cover and cleaned seal surface. Installed seal ring. Aligned connector and landed NT-2 connector.
20:45	21:15	0	drilling -- bop/w ellhead equipm ent	ok	Made up NT-2 connector according to Vetco procedure. Took 2,5 MT overpull on connector.
21:15	00:00	0	drilling -- bop/w ellhead equipm ent	ok	Barrierred off wellhead module. Installed split hatch on Weatherdeck. Built scaffolding on Weatherdeck for access to BOP connection.

Drilling Fluid

Sample Time	23:00
Sample Point	Reserve pit
Sample Depth mMD	3970
Fluid Type	Packer fluid

Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	