

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-19 00:00 - 2008-08-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	51
Days Ahead/Behind (+/-):	29
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Continued installing spacer spool. Waited for production to shut down - coordinated towards Sleipner, operations transferred to F-99.

Summary of planned activities (24 Hours)

Waiting for production to shut down - coordinated towards Sleipner, operations transferred to F-99. Estimated start up 21th of August at 24:00.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	drilling -- bop/wellhead equipment	ok	Continued setting BOP on stump.
00:15	02:00	0	drilling -- bop/wellhead equipment	ok	Connected slings to riser joint and removed scaffolding on NT2 connection in moonpool.
02:00	03:15	0	drilling -- bop/wellhead equipment	ok	Disconnected NT2 connector on riser joint and pulled riser jnt to rig floor using double lift. Installed master bushings on rig floor and hatch on weather deck. LD riser joint.
03:15	05:00	0	completion -- test scssv	ok	Disconnected control lines from communication collar and hoisted same to rig floor through hole in half-moon hatch in moonpool. Installed anti vibration ring on TH. Removed one control line exit block on multi bowl. Unwrapped required length of CL around TH neck and fed control line through dedicated port on multi bowl. Fed high pressure packings and fittings onto CL and MU fittings to threads in multi bowl. Installed dart in BPV in TH by hand. Installed 137 VG seal ring on top of multi bowl and VG 63 seal ring on top of TH.
05:00	06:00	0	completion -- test scssv	ok	Removed master bushings on rig floor and one half-moon of hatch in moonpool. Lowered spacer spool down from rig floor with TDS and 6 MT tugger (dual lift) until NT2 box connector landed out on top of WH. MU locking dogs until connection leveled out. MU actuation screws with 800 ft-lbs.
06:00	07:30	0	completion -- test scssv	ok	Continued MU actuation screws with 800 ft-lbs. Disconnected slings and removed same. Pressure tested and energized BT seals through ports 7/8. Tested VG 63 connection trough test port 9/10 to 35 bar/5 min. Tested TH void, grafoil seals and BT seals 35/380 bar for 5/10 min via test port 5/6. MU ferrule swagelock fittings for CL. Installed seal rings and CL exit block. Installed seal ring on top of spacer spool. Meanwhile cleaned cantiliver before laying out 7 5/8" tubing. *** Operations transferred to F-99 ***

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	20.4		pipe handling equ syst -- vertical pipe handling equipment	0	00:00	Hydraulic leak in FWD PRS causing spill on to rig floor and lower deck.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	3793
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	

Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	