

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-21 00:00 - 2008-08-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	52
Days Ahead/Behind (+/-):	29.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Resumed work after waiting for production to shut down F-12, F-14 and F-4 at 19:30 hrs. Lifted, oriented and landed XMT from moon pool to top of spacer pool. Installed flow line spool onto XMT. Connected up flexible flow line. Filled XMT with drill water and tested to 380 bar/10 min

Summary of planned activities (24 Hours)

Test XMT to 380 bar/10 min and flowline to 345 bar/10 min. Inflow test MMV and HMV. Pull dart and BPV. Install and test tree cap. Commision XMT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
19:30	21:30	0	completion -- bop/wellhead equipment	ok	Removed F-5 hatch on weather deck to allow XMT to pass through. Held tool box meeting. Lifted XMT over moon pool with port overhead crane. Transferred weight (XMT) from overhead crane to top drive (TDS). Lowered XMT down through weather deck hatch. Oriented and landed XMT on top of spacer pool. MU grayloc connection and disconnected slings from XMT. Pressure tested seal ring to 35 bar/10 min through test port #3 and #4 on spacer pool to confirm proper seal. Meanwhile prepared WL equipment and cleaned inside cantiliver and in pump room.
21:30	22:30	0	completion -- bop/wellhead equipment	ok	Installed flow line spool onto XMT using 6 MT tugger from rig floor. Re-installed hatches on F-5. Notified PCR for injection start up of F-4. Meanwhile MU and RB 1 stds of 7 5/8" csg (A total of 9 stds made up), prepared WL equipment and cleaned inside cantiliver and in pump room.
22:30	00:00	0	completion -- bop/wellhead equipment	ok	Connected flexible flow line to flow line spool. Meanwhile MU and RB 4 stds of 7 5/8" csg (A total of 12 stds made up), prepared WL equipment and cleaned inside cantiliver and in pump room.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	3173
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

