

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-14 00:00 - 2008-10-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Prepared 7/32" WL surface equipment. Installed hatch cover and R/U riser and BOP. Rigged up CL to HMV and DHSV. Built cable head. Started to make up lubricator.

Summary of planned activities (24 Hours)

Complete rig up 7/32" surface equipment and leak test rig. MU perforation BHA #1 and RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- rig up/down	ok	Continued preparing WL equipment to be lowered down to the Moon pool. Parallel activity: Absellers continued rigging up in preparation for alignment of FWD PRS, upper section of derrick.
01:00	04:30	0	workover -- rig up/down	ok	Lowered WL equipment down into the Moon Pool including the modified hatch cover.
04:30	06:00	0	workover -- rig up/down	ok	Shut in F-5. Commenced installation of the modified hatch cover.
06:00	08:30	0	workover -- rig up/down	ok	Prepared to open main hatch to Moon pool. Lowered WL BOP and Grease injection pump into the Moon pool.
08:30	12:00	0	workover -- rig up/down	ok	Started to spot WL equipment in the Moon Pool. Parallel activity: Held tool box talk and commenced to re-align FWD PRS as per SJA/ PLAN.
12:00	12:45	0	workover -- rig up/down	ok	Electrician supplied power to Seawell wire line winch on main deck.
12:45	13:15	0	workover -- rig up/down	ok	Prepared to open main hatch to Moon pool.
13:15	18:00	0	workover -- rig up/down	ok	Held tool box talk and started to rig up riser and WL BOP. Tested counter on WL winch and load cell. Parallel activity: Held tool box talk, continued to re-align FWD PRS as per SJA/Plan.
18:00	19:00	0	workover -- rig up/down	ok	Filled riser/BOP prior to leak test. Lowered Seawell pump skid down into the Moon Pool.
19:00	20:15	0	workover -- rig up/down	ok	Continued to spot and arrange Seawell WL equipment in the Moon Pool. Prepared for pressure test of WL riser and BOP. Parallel activity: Spotted additional lifting gear required in derrick, lift same to rig floor.
20:15	21:00	0	workover -- rig up/down	ok	Pressure tested Seawell WL riser and BOP 20/345 bars 5/10mins.
21:00	00:00	0	workover -- rig up/down	ok	Parallel activity: Absellers continued in derrick re-arranging the lifting equipment on FWD PRS. Installed kill line and bled off line on KWV. Connected control line to the WL BOP. Parallel activity: Absellers continued in derrick re-arranging the lifting equipment on FWD PRS. Cleaned in pump room and shakers.